

Task Name	Duration	Start	Finish	Mar 3					Mar 10					Mar 17						
				S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T
40 Rim Raises, Driveway Joints, Concrete Driveways, Gate Valve Adjustments	30d	04/25/24	06/07/24																	
41 Surface Pavement, Mainline and Side Roads	5d	06/07/24	06/13/24																	
42 Sidewalks and Driveways Second Lift, Detectable Warnings, Crosswalks, Striping and Completion	30d	06/13/24	07/31/24																	
44 2024 NORTH END: 300+50 to 343+00																				
46 Remove Pavement Black Rd to Trundy Rd	1d	04/15/24	04/15/24																	
47 Boxcut and Gravel Black to Trundy Rd	10d	04/16/24	04/29/24																	
48 FineGrading Black to Trundy Rd	5d	04/30/24	05/06/24																	
49 Paving Base From Black To Trundy Rd	2d	05/07/24	05/08/24																	
50 Building Shoulders from Black to Trundy Rd	6d	05/09/24	05/16/24																	
51 Paving Intermediate from Black to Trundy Rd	3d	05/17/24	05/21/24																	
52 Curbing, Sidewalks, Driveway Buildout, loam and seed, and Hand Paving Black to Trundy Rd	30d	05/21/24	07/10/24																	
53 Temporary Pavement Marking Removal From Station ave to Trundy Rd both C/L and RT Fogline Removed	1d	04/30/24	04/30/24																	
54 Temporary Pavement Markings; Establish a new LT fogline located at 3' LT of C/L. New C/L at 8' RT of C/L and New RT Fogline at 19' RT of C/L, Grade RT s	1d	05/01/24	05/01/24																	
55 Pavement Removal between Trundy and Station Ave LT lane to 1' LT of Newly Established Fogline	1d	05/02/24	05/02/24																	
56 Boxcut, and Gravel Between Trundy and Station.	10d	05/03/24	05/16/24																	
57 Fine Grading LT lane from Trundy to Station Ave.	5d	05/12/24	05/16/24																	
58 Paving Base from Trundy to Station Ave LT lane only, to 1' RT of Lane Joint	2d	05/17/24	05/20/24																	
59 Move SB Traffic onto Newly Paved LT lane between Station and Trundy	1d	05/20/24	05/20/24																	
60 Remove Pavement from Center Lane to just LT of temp yellow markings (Approximately 7' RT of CL)	1d	05/23/24	05/23/24																	
61 Boxcut and Gravel Center Lane	10d	05/24/24	06/07/24																	
62 Fine Grading Center Lane	5d	05/27/24	05/31/24																	
63 Paving Base Center Lane pave 1' over Joint Line on RT side	2d	06/01/24	06/03/24																	
64 Temporary Paint Markings on Newly Paved Lanes of BASE pavement	1d	06/04/24	06/04/24																	
65 Pavement Removal RT lane and Shoulder	1d	06/05/24	06/05/24																	
66 Boxcut, Drainage, and Gravel RT Lane and Shoulder	30d	06/06/24	07/24/24																	
67 Fine Grading RT Lane and Shoulder	7d	07/17/24	07/25/24																	
68 Paving Base RT Lane and Shoulder	2d	07/26/24	07/29/24																	
69 Paving Intermediate between Trundy and station Ave	5d	07/30/24	08/05/24																	
70 Paving Side Rds, between Trundy and Station Ave	4d	08/06/24	08/09/24																	
71 Curbing, Loaming Seeding, Driveway Gravel and First Lift Driveway Pavement- Trundy to Station Ave	35d	08/10/24	09/30/24																	
72 Surface Paving from Station 285+00 to Station 343+00	5d	10/01/24	10/07/24																	
73 Second Lift of Sidewalk Pavement, Driveway Pavement and Completion of project from 285+00 to 343+00	35d	10/07/24	11/27/24																	
74 WINTER SUSPENSION	30d	12/01/24	04/10/25																	
76 Surface Pavement Prep between 270+00 to 285+00	10d	04/15/25	04/28/25																	
78 Surface Paving between 270+00 to 285+00	5d	04/26/25	05/01/25																	
79 Punch List, Closeout Project	30d	05/02/25	06/16/25																	