



SARAH MILDRED LONG BRIDGE REPLACEMENT

THREE WEEK SCHEDULE

Period: 02/05/2018 To 02/24/2018

	WEEK 0		WEEK 1							WEEK 2						WEEK 3							
ACTIVITY DESCRIPTION	Fri 2/2/2018	Sat 2/3/2018	Sun 2/4/2018	Mon 2/5/2018	Tues 2/6/2018	Wed 2/7/2018	Thurs 2/8/2018	Fri 2/9/2018	Sat 2/10/2018	Sun 2/11/2018	Mon 2/12/2018	Tues 2/13/2018	Wed 2/14/2018	Thurs 2/15/2018	Fri 2/16/2018	Sat 2/17/2018	Sun 2/18/2018	Mon 2/19/2018	Tues 2/20/2018	Wed 2/21/2018	Thurs 2/22/2018	Fri 2/23/2018	Sat 2/24/2018
ELECTRICAL																							
ELECTRICAL PUNCHLIST																							
GLEASON CABLE REEL - PENDING SHOP DRAWING APPROVAL																							
RAILROAD - NH																							
PUNCHLIST																							
INSTALL MEMBRANE - WAITING ON WEATHER																							
SET BALLAST																							
RAILROAD - ME																							
PUNCHLIST																							
INSTALL MEMBRANE - WAITING ON WEATHER																							
SET BALLAST																							
PORTSMOUTH APPROACH																							
PUNCHLIST																							
CHRIS BURGESS INSPECTION																							
KITTERY APPROACH																							
PUNCHLIST																							
CHRIS BURGESS INSPECTION																							
PT9 & PT10																							
TOUCH UP PAINT (TEMP. DEPENDENT)																							
PUNCHLIST																							
MACHINERY PUNCHLIST																							
INSTALL TOWER RAILROAD BENT PLATES																							
GROUT DOORS																							
LUBRICATE COUNTERWEIGHT ROPES																							
TENSION OPERATING ROPES																							
REPAIR KE DOWNSTREAM SPAN GUIDE TRACK																							
INSTALL MACHINERY GUARDS																							
REPLACE CONTROL ROOM GLASS (PENDING RESOLUTION)																							
GROUTING CREW																							
PAINT WATERPROOFING GROUT CAPS ME RR (TEMP. DEPENDENT)																							
TRESTLE REMOVAL																							
REMOVE KITTERY TRESTLE																							
REMOVE PORTSMOUTH TRESTLE																							
BARGE WHARF DEMO & BOAT RAMP																							
DEMO BARGE WHARF																							
TEST NHPA SOIL																							
ANALYZE SOIL SAMPLES																							
INSTALL BOAT RAMP - PENDING ENVIRONMENTAL REVIEW																							
CONTRACT MODIFICATION WORK																							
NEGOTIATING CONTRACT FOR NHPA CCTV CAMERAS																							
INSTALL SHEAVE HOOD EXTENSIONS - MLC 300																							
PROCURE CAMERAS FOR NHPA CCTV																							
RELOCATE LIFT SPAN NAVIGATION LIGHT																							
INSTALL ADDED INFORMATION SIGN POST																							
CONTROL ROOM HANDRAIL PENDING APPROVAL																							
COUNTERWEIGHT STOP BEAM PLATFORM MODIFICATIONS																							
EXPANSION JOINT TROUGH EXTENSION																							
WATERLINE RELOCATION																							