



SARAH MILDRED LONG BRIDGE REPLACEMENT

THREE WEEK SCHEDULE

Period: 02/11/2018 To 03/03/2018

	WEEK 0		WEEK 1							WEEK 2						WEEK 3							
ACTIVITY DESCRIPTION	Fri 2/9/2018	Sat 2/10/2018	Sun 2/11/2018	Mon 2/12/2018	Tues 2/13/2018	Wed 2/14/2018	Thurs 2/15/2018	Fri 2/16/2018	Sat 2/17/2018	Sun 2/18/2018	Mon 2/19/2018	Tues 2/20/2018	Wed 2/21/2018	Thurs 2/22/2018	Fri 2/23/2018	Sat 2/24/2018	Sun 2/25/2018	Mon 2/26/2018	Tues 2/27/2018	Wed 2/28/2018	Thurs 3/1/2018	Fri 3/2/2018	Sat 3/3/2018
ELECTRICAL																							
ELECTRICAL PUNCHLIST																							
GLEASON CABLE REEL - PENDING SHOP DRAWING APPROVAL																							
INSTALL MACHINERY ROOM LOUVER DAMPERS																							
INSTALL MACHINERY ROOM INTAKE FANS																							
INSTALL ELECTRICAL ROOM UNIT HEATERS																							
SUBMARINE CABLE - MOBILIZATION / CABLE ADJUSTMENTS																							
RAILROAD - NH																							
PUNCHLIST																							
INSPECTION																							
INSTALL MEMBRANE - WAITING ON WEATHER																							
SET BALLAST																							
RAILROAD - ME																							
PUNCHLIST																							
INSPECTION																							
INSTALL MEMBRANE - WAITING ON WEATHER																							
SET BALLAST																							
PORTSMOUTH APPROACH																							
PUNCHLIST																							
INSPECTION																							
KITTERY APPROACH																							
PUNCHLIST																							
INSPECTION																							
SEGMENT REPAIRS																							
PT9 & PT10																							
TOUCH UP PAINT (TEMP. DEPENDENT)																							
PUNCHLIST																							
INSPECTION																							
MACHINERY PUNCHLIST																							
INSTALL TOWER RAILROAD BENT PLATES																							
LUBRICATE COUNTERWEIGHT ROPES																							
REPAIR KE DOWNSTREAM SPAN GUIDE TRACK																							
INSTALL MACHINERY GUARDS																							
REPLACE CONTROL ROOM GLASS (PENDING RESOLUTION)																							
GROUTING CREW																							
PAINT WATERPROOFING GROUT CAPS ME RR (TEMP. DEPENDENT)																							
TRESTLE REMOVAL																							
REMOVE KITTERY TRESTLE																							
REMOVE PORTSMOUTH TRESTLE																							
BARGE WHARF DEMO & BOAT RAMP																							
DEMO BARGE WHARF																							
ANALYZE SOIL SAMPLES																							
PREPARE FINAL REPORT/AWAIT DIRECTION FROM MDOT/NHDES																							
REVIEW/APPROVE WASTE PROFILE DOCUMENTS - PENDING FINAL REPORTS																							
SAW CUT BARGE WHARF																							
INSTALL BOAT RAMP - PENDING ENVIRONMENTAL REVIEW																							
CONTRACT MODIFICATION WORK																							
INSTALL SHEAVE HOOD EXTENSIONS - FORCE ACCOUNT																							
RELOCATE LIFT SPAN NAVIGATION LIGHT - FORCE ACCOUNT																							
SOIL SAMPLING/ANALYSIS - FORCE ACCOUNT																							
PORT OF NH SOIL HANDLING / DISPOSAL - PENDING MDOT DIRECTION																							
NEGOTIATING CONTRACT FOR NHPA CCTV CAMERAS																							
PROCURE CAMERAS FOR NHPA CCTV																							
WATERLINE RELOCATION																							
COUNTERWEIGHT STOP BEAM PLATFORM MODIFICATIONS - FORCE ACCOUNT																							
INSTALL ADDED INFORMATION SIGN POST - PENDING MDOT DIRECTION																							
CONTROL ROOM HANDRAIL - PENDING MDOT DIRECTION																							
EXPANSION JOINT TROUGH EXTENSION - PENDING MDOT DIRECTION																							