

# MaineDOT Construction Advertisement Schedule Status Report

This report was last refreshed on **05/06/2024**.

The projects listed below consist of the current MaineDOT Construction Advertisement Plan and any projects that have been added to the schedule since the publication of the plan.

Dates and cost estimates are subject to change as projects become more fully developed.

This report will be updated each Monday. Questions about specific projects should be directed to the Program Manager listed below.

[Click here to view the current Construction Advertisement Plan](#)

## Bridge Construction

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	<b>PALMYRA, HANSON BRIDGE #1035</b> <b>Project Identification No:</b> 022256.00 <b>Description:</b> Hanson Bridge (#1035) over Smith Brook. Located 0.34 of a mile south of Spring Hill Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,357,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	01/03/24	01/03/24	01/03/24
Advertised On Time	<b>WELLS, BUFFAM BRIDGE #2107</b> <b>Project Identification No:</b> 023535.00 <b>Description:</b> Buffam Bridge (#2107) over Webhannet River. Located 0.02 of a mile south of Falls Park. <b>Administered By:</b> <b>Total Project Estimate:</b> \$2,625,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	01/03/24	01/03/24	01/03/24
Advertised On Time	<b>MACWAHOC PLT, KINGMAN ROAD BRIDGE #5021</b> <b>Project Identification No:</b> 022250.00 <b>Description:</b> Kingman Road Bridge (#5021) over Macwahoc Stream. Located 0.38 of a mile southeast of Route 2. <b>Administered By:</b> <b>Total Project Estimate:</b> \$4,248,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	01/24/24	01/24/24	01/24/24
Advertised On Time	<b>FREEMPORT / YARMOUTH, ROUTE 1/COUSINS RIVER BRIDGE #2183</b> <b>Project Identification No:</b> 021725.00 <b>Description:</b> Route 1/Cousins River Bridge (#2183) over Cousins River. Located on the Freeport-Yarmouth town line. <b>Administered By:</b> <b>Total Project Estimate:</b> \$9,214,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	03/06/24	03/27/24	03/27/24
Advertised On Time	<b>LEVANT, LAKE BRIDGE (#3359) PERKINS BRIDGE #6133</b> <b>Project Identification No:</b> 027098.00	04/15/24	04/17/24	04/17/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p><b>Description:</b> Lake Bridge (#3359) over Black Stream. Located 0.04 of a mile west of Pecal Lane. Perkins Bridge (#6133) over Black Stream. Located 0.10 of a mile west of Pecal Lane.</p> <p><b>Administered By:</b>  <b>Total Project Estimate:</b> \$2,958,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>			
On Time	<p><b>PITTSFIELD, I95 NB/SOMERSET AVENUE BRIDGE #5985</b>  <b>Project Identification No:</b> 025631.07  <b>Description:</b> I95 NB/Somerset Avenue Bridge (#5985) over Somerset Avenue. Located 1.11 miles north of Webb Road. FHWA INFRA Grant recipient.  <b>Administered By:</b>  <b>Total Project Estimate:</b> \$3,710,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>	07/03/24	07/03/24	
On Time	<p><b>PITTSFIELD, I95 NB/WEBB ROAD BRIDGE #5984</b>  <b>Project Identification No:</b> 025631.09  <b>Description:</b> I95 NB/Webb Road Bridge (#5984) over Webb Road. Located 2.58 miles north of Snakeroot Road. FHWA INFRA Grant recipient.  <b>Administered By:</b>  <b>Total Project Estimate:</b> \$3,730,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>	07/03/24	07/03/24	
On Time	<p><b>PITTSFIELD, I95 SB/SOMERSET AVENUE BRIDGE #1447</b>  <b>Project Identification No:</b> 025631.06  <b>Description:</b> I95 SB/Somerset Avenue Bridge (#1447) over Somerset Avenue. Located 1.21 miles south of Route 152. FHWA INFRA Grant recipient.  <b>Administered By:</b>  <b>Total Project Estimate:</b> \$3,232,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>	07/03/24	07/03/24	
On Time	<p><b>PITTSFIELD, I95 SB/WEBB ROAD BRIDGE #1449</b>  <b>Project Identification No:</b> 025631.08  <b>Description:</b> I95 SB/Webb Road Bridge (#1449) over Webb Road. Located 1.11 miles south of Somerset Avenue. FHWA INFRA Grant recipient.  <b>Administered By:</b>  <b>Total Project Estimate:</b> \$3,815,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>	07/03/24	07/03/24	
On Time	<p><b>HAMPDEN, 202 NB/SOUADABSCOOK STREAM BRIDGE #6079</b>  <b>Project Identification No:</b> 025631.13  <b>Description:</b> 202 NB/Souadabscook Stream Bridge (#6079) over Souadabscook Stream. Located 0.33 of a mile north of Route 9. FHWA INFRA Grant recipient.  <b>Administered By:</b>  <b>Total Project Estimate:</b> \$4,654,000</p>	07/24/24	07/24/24	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490			
On Time	<b>HAMPDEN, 202 SB/SOUADABSCOOK STREAM BRIDGE #1524</b> <b>Project Identification No:</b> 025631.12 <b>Description:</b> 202 SB/Souadabscook Stream Bridge (#1524) over Souadabscook Stream. Located 1.11 miles south of Somerset Avenue. FHWA INFRA Grant recipient. <b>Administered By:</b> <b>Total Project Estimate:</b> \$4,799,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	07/24/24	07/24/24	
On Time	<b>HOWLAND, ROUTE 155/I95 BRIDGE #6068</b> <b>Project Identification No:</b> 025631.14 <b>Description:</b> Route 155/I95 Bridge (#6068) over Interstate 95. Located 0.26 of a mile east of Maxfield Road. FHWA INFRA Grant recipient. <b>Administered By:</b> <b>Total Project Estimate:</b> \$6,755,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	08/14/24	08/14/24	
On Time	<b>BANGOR, US 202/I-395 BRIDGE #6082</b> <b>Project Identification No:</b> 025631.10 <b>Description:</b> US 202/I-395 Bridge (#6082) over Interstate 395. Located 0.18 of a mile north of Perry Road. FHWA INFRA Grant recipient. <b>Administered By:</b> <b>Total Project Estimate:</b> \$7,675,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	09/04/24	09/04/24	
On Time	<b>HAMPDEN, ROUTE 202 /MCRR BRIDGE #6080</b> <b>Project Identification No:</b> 025631.11 <b>Description:</b> Route 202 /MCRR Bridge (#6080) over MCRR. Located 0.23 of a mile northeast of Carey Drive. FHWA INFRA Grant recipient. <b>Administered By:</b> <b>Total Project Estimate:</b> \$4,505,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	09/04/24	09/04/24	
On Time	<b>WINSLOW, FISH BRIDGE (#0509)</b> <b>Project Identification No:</b> 027836.01 <b>Description:</b> Fish Bridge (#0509) over Pattees Pond Outlet. Located 0.09 of a mile south of the Benton town line. FHWA Culvert Grant Recipient. <b>Administered By:</b> <b>Total Project Estimate:</b> \$2,500,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	09/04/24	09/04/24	
On Time	<b>CAMDEN BIKE/PED BRIDGE</b> <b>Project Identification No:</b> 025095.01	10/09/24	10/09/24	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p><b>Description:</b> Rawson Avenue Pedestrian Bridge over Megunticook River. Located 0.05 of a mile southwest of Washington Street.</p> <p><b>Administered By:</b> Delivery is controlled by the local project administrator</p> <p><b>Total Project Estimate:</b> \$500,000</p> <p><b>Program Manager:</b> Jeffrey Tweedie</p> <p><b>Phone:</b> 624-3420</p>			
On Time	<p><b>MT. DESERT, BABSONS BRIDGE #5244</b></p> <p><b>Project Identification No:</b> 023515.00</p> <p><b>Description:</b> Babsons Bridge (#5244) over Meadow Brook. Located 0.09 of a mile east of Route 102.</p> <p><b>Administered By:</b></p> <p><b>Total Project Estimate:</b> \$5,670,000</p> <p><b>Program Manager:</b> Wayne Frankhauser</p> <p><b>Phone:</b> 624-3490</p>	10/16/24	10/16/24	
On Time	<p><b>BANGOR, INTERSTATE 95 BRIDGES #1427 AND 5800</b></p> <p><b>Project Identification No:</b> 027176.00</p> <p><b>Description:</b> Interstate 95 Bridges (#1427, #5800) over Stillwater Avenue. Located 0.10 of a mile north of Interstate 95 southbound exit #186 on-ramp.</p> <p><b>Administered By:</b></p> <p><b>Total Project Estimate:</b> \$18,350,000</p> <p><b>Program Manager:</b> Wayne Frankhauser</p> <p><b>Phone:</b> 624-3490</p>	10/23/24	10/23/24	
On Time	<p><b>BANGOR, KENDUSKEAG AVENUE/I-95 BRIDGE #5798</b></p> <p><b>Project Identification No:</b> 026095.00</p> <p><b>Description:</b> Kenduskeag Avenue/I-95 Bridge (#5798) over Interstate 95. Located 0.19 of a mile north of Linden Street.</p> <p><b>Administered By:</b></p> <p><b>Total Project Estimate:</b> \$9,850,000</p> <p><b>Program Manager:</b> Wayne Frankhauser</p> <p><b>Phone:</b> 624-3490</p>	10/23/24	10/23/24	
On Time	<p><b>ALBION, PUDDLE DOCK BRIDGE #3107</b></p> <p><b>Project Identification No:</b> 025299.00</p> <p><b>Description:</b> Puddle Duck Bridge (#3107) over 15 Mile Stream. Located 0.11 of a mile north of Knights Road.</p> <p><b>Administered By:</b></p> <p><b>Total Project Estimate:</b> \$3,210,000</p> <p><b>Program Manager:</b> Wayne Frankhauser</p> <p><b>Phone:</b> 624-3490</p>	10/30/24	10/30/24	
On Time	<p><b>WASHINGTON, FARRAR BRIDGE #3929</b></p> <p><b>Project Identification No:</b> 026168.00</p> <p><b>Description:</b> Farrar Bridge (#3929) over Jackson Stream. Located 0.51 of a mile west of Vanner Road.</p> <p><b>Administered By:</b></p> <p><b>Total Project Estimate:</b> \$1,755,000</p> <p><b>Program Manager:</b> Wayne Frankhauser</p> <p><b>Phone:</b> 624-3490</p>	11/20/24	11/20/24	
On Time	<p><b>BENEDICTA TWP, CASEY ROAD / I-95, #6165</b></p>	11/25/24	12/24/24	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Project Identification No:</b> 026238.00 <b>Description:</b> Casey Road/I-95 Bridge (#6165) over Interstate 95. Located 0.76 of a mile west of Aroostook Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$7,330,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490			
On Time	<b>GORHAM, MITCHELL BRIDGE #0216</b> <b>Project Identification No:</b> 022238.00 <b>Description:</b> Mitchell Bridge (#0216) over Nonesuch River. Located 0.04 of a mile northwest of the Scarborough town line. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,607,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	11/27/24	12/11/24	
On Time	<b>VASSALBORO, MEADOW BROOK BRIDGE #5856</b> <b>Project Identification No:</b> 026442.00 <b>Description:</b> Meadow Brook Bridge (#5856) over Meadow Brook. Located 0.46 of a mile west of Bradley Lane. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,330,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	11/27/24	12/04/24	
On Time	<b>CUMBERLAND, TUTTLE ROAD / I295 BRIDGE #5801</b> <b>Project Identification No:</b> 025161.00 <b>Description:</b> Tuttle Road / I-295 Bridge (#5801) over Interstate 295 and Route 1 and MCRR. Located 1.64 miles north of the Falmouth town line. <b>Administered By:</b> <b>Total Project Estimate:</b> \$20,395,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	12/04/24	12/04/24	
On Time	<b>FORT FAIRFIELD, PUDDLE DOCK BRIDGE #2691</b> <b>Project Identification No:</b> 025453.00 <b>Description:</b> Puddle Dock Bridge (#2691) over Pattie Brook. Located 0.02 of a mile north of Dorsey Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$4,100,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	12/04/24	12/04/24	
Delayed	<b>HOLLIS, SALMON FALLS BRIDGE #3708</b> <b>Project Identification No:</b> 023643.00 <b>Description:</b> Salmon Falls Bridge (#3708) over Saco River. Located on the Hollis-Buxton town line. <b>Administered By:</b> <b>Total Project Estimate:</b> \$8,700,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	12/04/24	07/17/25	
On Time	<b>NEWCASTLE, MEADOW BROOK BRIDGE #2535</b> <b>Project Identification No:</b> 025449.00	12/04/24	12/11/24	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p><b>Description:</b> Meadow Brook Bridge (#2535) over Deer Meadow Brook. Located 4.09 miles west of Bunker Hill Road.</p> <p><b>Administered By:</b></p> <p><b>Total Project Estimate:</b> \$1,615,000</p> <p><b>Program Manager:</b> Wayne Frankhauser</p> <p><b>Phone:</b> 624-3490</p>			
Delayed	<p><b>TURNER, TURNER CENTER BRIDGE #3886</b></p> <p><b>Project Identification No:</b> 025309.00</p> <p><b>Description:</b> Turner Center Bridge (#3886) over the Nezinscot River. Located 0.07 of a mile west of Lower Street.</p> <p><b>Administered By:</b></p> <p><b>Total Project Estimate:</b> \$7,875,000</p> <p><b>Program Manager:</b> Wayne Frankhauser</p> <p><b>Phone:</b> 624-3490</p>	12/04/24	07/23/25	
On Time	<p><b>BAR HARBOR, CROMWELL BROOK #3 BRIDGE #0452</b></p> <p><b>Project Identification No:</b> 026574.00</p> <p><b>Description:</b> Cromwell Brook #3 Bridge (#0452) over Cromwell Brook. Located 0.03 of a mile north of White Spruce Road.</p> <p><b>Administered By:</b></p> <p><b>Total Project Estimate:</b> \$3,020,000</p> <p><b>Program Manager:</b> Wayne Frankhauser</p> <p><b>Phone:</b> 624-3490</p>	12/11/24	12/11/24	
On Time	<p><b>KENNEBUNK, DAYS MILLS BRIDGE #2221</b></p> <p><b>Project Identification No:</b> 026226.00</p> <p><b>Description:</b> Days Mill Bridge (#2221) over Kennebunk River. Located 0.02 of a mile north of Days Mills Road.</p> <p><b>Administered By:</b></p> <p><b>Total Project Estimate:</b> \$3,665,000</p> <p><b>Program Manager:</b> Wayne Frankhauser</p> <p><b>Phone:</b> 624-3490</p>	12/11/24	12/11/24	
On Time	<p><b>NEW GLOUCESTER, ROYAL RIVER BRIDGE #2729</b></p> <p><b>Project Identification No:</b> 026192.00</p> <p><b>Description:</b> Royal River Bridge (#2729) over Royal River. Located 0.04 of a mile south of the Auburn town line.</p> <p><b>Administered By:</b></p> <p><b>Total Project Estimate:</b> \$6,970,000</p> <p><b>Program Manager:</b> Wayne Frankhauser</p> <p><b>Phone:</b> 624-3490</p>	12/11/24	12/04/24	
On Time	<p><b>OTISFIELD, COLLEGE SWAMP BR#3475</b></p> <p><b>Project Identification No:</b> 025991.00</p> <p><b>Description:</b> College Swamp Bridge (#3475) over College Swamp. Located 0.415 of a mile north of Route 121.</p> <p><b>Administered By:</b></p> <p><b>Total Project Estimate:</b> \$2,050,000</p> <p><b>Program Manager:</b> Wayne Frankhauser</p> <p><b>Phone:</b> 624-3490</p>	12/11/24	12/11/24	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
On Time	<b>WHITEFIELD, JEWETT BRIDGE #5460</b> <b>Project Identification No:</b> 026158.00 <b>Description:</b> Jewett Bridge (#5460) over Albee Stream. Located 0.24 of a mile west of Townhouse Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,700,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	12/11/24	12/11/24	
On Time	<b>CHARLOTTE, ROUND POND BRIDGE #3787</b> <b>Project Identification No:</b> 026105.00 <b>Description:</b> Round Pond Bridge (#3787) over Round Pond Outlet. Located 1.10 miles northeast of Ayers Junction Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$3,600,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	12/18/24	12/18/24	
On Time	<b>WILTON, BRIDGES BRIDGE #2102</b> <b>Project Identification No:</b> 025105.00 <b>Description:</b> Bridges Bridge (#2102) over Wilson Stream. Located 0.03 of a mile southeast of the Weld Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$2,750,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	12/18/24	11/15/24	
On Time	<b>YARMOUTH, ROUTE 1/ I-295 BRIDGE #5804</b> <b>Project Identification No:</b> 022382.00 <b>Description:</b> Route 1/ I-295 Bridge (#5804) over Interstate 295. Located 0.04 of a mile north of Interstate 295 northbound Exit 15. <b>Administered By:</b> <b>Total Project Estimate:</b> \$19,710,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	12/18/24	12/18/24	

## Bridges Other

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	<b>WELLS, BRANCH BROOK BRIDGE #3091</b> <b>Project Identification No:</b> 023188.00 <b>Description:</b> Branch Brook Bridge (#3091) over Branch Brook. Located on the Wells-Kennebunk town line. <b>Administered By:</b> <b>Total Project Estimate:</b> \$503,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	01/03/24	01/03/24	01/03/24
Delayed	<b>SOUTH PORTLAND, RAMP SP4 BRIDGE #1376</b> <b>Project Identification No:</b> 022258.00 <b>Description:</b> Ramp SP4 Bridge (#1376) over northbound ramp of Interstate 295 to Route 1. Located off Exit 4 on Interstate 295 southbound. <b>Administered By:</b> <b>Total Project Estimate:</b> \$6,750,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	01/24/24	05/22/24	
Advertised On Time	<b>VARIOUS I-295 BRIDGE JOINTS</b> <b>Project Identification No:</b> 026884.00 <b>Description:</b> Interstate 295 bridges. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,540,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	02/28/24	02/28/24	02/14/24
Advertised On Time	<b>AUGUSTA, I-95 BOND BROOK BRIDGES #1466, #5787</b> <b>Project Identification No:</b> 027184.30 <b>Description:</b> Interstate 95 Bridges (#1466, #5787). <b>Administered By:</b> <b>Total Project Estimate:</b> \$734,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	03/06/24	03/06/24	03/13/24
Advertised On Time	<b>YARMOUTH, INTERSTATE 295 BR# 1137</b> <b>Project Identification No:</b> 026462.00 <b>Description:</b> I-295 NB/Cousins River Bridge (#1137) over Cousins River. Located on the Freeport-Yarmouth town line. <b>Administered By:</b> <b>Total Project Estimate:</b> \$509,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	03/06/24	03/27/24	03/27/24
Advertised On Time	<b>HARPSWELL, EWING NARROWS BRIDGE #6217</b> <b>Project Identification No:</b> 026906.00 <b>Description:</b> Ewing Narrows Bridge (#6217) over Ewing Narrows. Located 0.16 of a mile west of Salty Lane. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,259,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	03/20/24	03/20/24	03/20/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Delayed	<b>PENOBSCOT NARROWS BRIDGE &amp; OBSERVATORY - SAFETY FENCE PROJECT</b> <b>Project Identification No:</b> 027778.00 <b>Description:</b> Penobscot Narrows Bridge & Observatory (#6421) over the Penobscot River. Located on the Prospect-Verona town line. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,200,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	03/20/24	10/28/24	
Advertised On Time	<b>PORTLAND, I295 SB / ST JOHNSTREET BRIDGE #6538</b> <b>Project Identification No:</b> 026904.00 <b>Description:</b> I-295 SB/St John Street Bridge (#6538) over St. John Street. Located 0.25 of a mile east of Route 9. <b>Administered By:</b> <b>Total Project Estimate:</b> \$383,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	03/20/24	03/20/24	03/20/24
Advertised On Time	<b>BENTON, I-95 SB/RIVER ROAD BRIDGE #1455</b> <b>Project Identification No:</b> 023220.00 <b>Description:</b> I-95 SB/ River Road Bridge (#1455) over River Road. Located 0.53 of a mile east of the Fairfield town line. <b>Administered By:</b> <b>Total Project Estimate:</b> \$215,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	03/23/24	03/23/24	03/27/24
Advertised On Time	<b>FALMOUTH, I295 NB / PRESUMPSCOT RIVER BRIDGE #5828</b> <b>Project Identification No:</b> 026178.00 <b>Description:</b> I-295 NB/Presumpscot River Bridge (#5828) over Presumpscot River. Located 0.98 of a mile north of Portland town line. <b>Administered By:</b> <b>Total Project Estimate:</b> \$463,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	03/27/24	03/27/24	03/20/24
Advertised On Time	<b>BYRON, NEW COOS BRIDGE #5847</b> <b>Project Identification No:</b> 026414.00 <b>Description:</b> New Coos Bridge (#5847) over the Swift River. Located 0.11 of a mile north of Byron Village Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$280,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	03/27/24	03/27/24	03/27/24
Advertised On Time	<b>CHAIN OF PONDS TWP., DEAD RIVER BRIDGE #3135</b> <b>Project Identification No:</b> 026436.00	03/27/24	03/27/24	03/27/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p><b>Description:</b> Dead River Bridge (#3135) over North Branch Dead River. Located 0.02 of a mile north of Alder Stream Twp. town line.</p> <p><b>Administered By:</b>  <b>Total Project Estimate:</b> \$215,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>			
Advertised On Time	<p><b>GILEAD, ANDROSCOGGIN RIVER BRIDGE #5084</b>  <b>Project Identification No:</b> 026416.00  <b>Description:</b> Androscoggin River Bridge (#5084) over the Androscoggin River. Located 0.32 of a mile north of Route 2.  <b>Administered By:</b>  <b>Total Project Estimate:</b> \$843,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>	03/27/24	03/27/24	03/27/24
Advertised On Time	<p><b>HOULTON, I95SB/MEDUXNEKEAG RIVER BRIDGE #6099</b>  <b>Project Identification No:</b> 026079.00  <b>Description:</b> I-95 SB / Meduxnekeag River Bridge (#6099) over Meduxnekeag River. Located 0.50 of a mile north of Foxcroft Road.  <b>Administered By:</b>  <b>Total Project Estimate:</b> \$540,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>	03/27/24	03/27/24	03/27/24
Advertised On Time	<p><b>NEW SHARON, FILLIBROWN BRIDGE #3842</b>  <b>Project Identification No:</b> 026438.00  <b>Description:</b> Fillibrown Bridge (#3842) over Fillibrown Brook. Located 0.42 of a mile southwest of Taylor Road.  <b>Administered By:</b>  <b>Total Project Estimate:</b> \$213,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>	03/27/24	03/27/24	03/27/24
Advertised On Time	<p><b>PORTLAND, ST. JOHN STREET BRIDGE #6297</b>  <b>Project Identification No:</b> 026450.00  <b>Description:</b> St. John Street Bridge (#6297) over St. John Street. Located 0.12 of a mile north of Park Avenue.  <b>Administered By:</b>  <b>Total Project Estimate:</b> \$397,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>	03/27/24	03/27/24	03/20/24
Advertised On Time	<p><b>REGION 5 BRIDGES</b>  <b>Project Identification No:</b> 026077.00  <b>Description:</b> Interstate 95 Southbound and Northbound Region 5 Bridges.  <b>Administered By:</b>  <b>Total Project Estimate:</b> \$1,594,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>	03/27/24	03/27/24	04/24/24
Advertised On Time	<p><b>YARMOUTH, COTTON MILL BRIDGE #3983</b>  <b>Project Identification No:</b> 026472.00</p>	03/27/24	03/27/24	03/20/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p><b>Description:</b> Cotton Mill Bridge (#3983) over Royal River. Located 0.16 of a mile north of Main Street.  <b>Administered By:</b>  <b>Total Project Estimate:</b> \$314,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>			
Advertised On Time	<p><b>BENTON, INTERSTATE 95 NB/ RIVER ROAD BRIDGE #5993</b>  <b>Project Identification No:</b> 023186.00  <b>Description:</b> Interstate 95 NB/ River Road Bridge (#5993) over River Road. Located 0.75 of a mile east of Interstate 95 northbound Exit 133.  <b>Administered By:</b>  <b>Total Project Estimate:</b> \$215,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>	04/06/24	04/06/24	03/27/24
On Time	<p><b>TOPSHAM, ROUTE 201/CATHANCE RIVER BRIDGE #6309</b>  <b>Project Identification No:</b> 027494.00  <b>Description:</b> Route 201/Cathance River Bridge (#6309) over Cathance River. Located 0.24 of a mile north of Meadow Road.  <b>Administered By:</b>  <b>Total Project Estimate:</b> \$610,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>	05/15/24	05/29/24	
On Time	<p><b>SACO-BIDDEFORD, NEW COUNTY ROAD BRIDGE #2603</b>  <b>Project Identification No:</b> 026894.00  <b>Description:</b> New County Road Bridge (#2603) over Saco River. Located on the Saco-Biddeford town line.  <b>Administered By:</b>  <b>Total Project Estimate:</b> \$700,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>	05/29/24	06/26/24	
On Time	<p><b>TAUNTON &amp; RAYNHAM ACADEMY GRANT, WEST OUTLET BRIDGE #3113</b>  <b>Project Identification No:</b> 027076.00  <b>Description:</b> West Outlet Bridge (#3113) over the West Outlet Kennebec River. Located 0.20 of a mile south of the Transfer Station Road.  <b>Administered By:</b>  <b>Total Project Estimate:</b> \$975,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>	06/19/24	06/19/24	
On Time	<p><b>BANGOR, BULLS EYE BRIDGE #3301</b>  <b>Project Identification No:</b> 027074.00  <b>Description:</b> Bulls Eye Bridge (#3301) over the Kenduskeag Stream. Located 0.15 of a mile northeast of Ohio Street.  <b>Administered By:</b>  <b>Total Project Estimate:</b> \$1,300,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>	06/26/24	07/10/24	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
On Time	<b>BATH, OAK STREET BRIDGE #0997</b> <b>Project Identification No:</b> 027492.00 <b>Description:</b> Oak Street Bridge (#0997) over M.D.O. T. Railroad. Located 0.04 of a mile east of Middle Street. <b>Administered By:</b> <b>Total Project Estimate:</b> \$190,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	06/26/24	07/17/24	
On Time	<b>BATH, WINTER STREET BRIDGE #0998</b> <b>Project Identification No:</b> 027292.00 <b>Description:</b> Winter Street Bridge (#0998) over SMO Railroad. Located 0.09 of a mile west of Willow Street. <b>Administered By:</b> <b>Total Project Estimate:</b> \$190,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	06/26/24	07/17/24	
On Time	<b>FAIRFIELD-BENTON, I-95 SB BRIDGES #1455, #1456, #5999</b> <b>Project Identification No:</b> 027184.10 <b>Description:</b> Interstate 95 Bridges (#1455, #1456, #5999). <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,125,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	07/17/24	07/17/24	
On Time	<b>HARPSWELL, EWING NARROWS BRIDGE #6217</b> <b>Project Identification No:</b> 027258.00 <b>Description:</b> Ewing Narrows Bridge (#6217) over Ewing Narrows. Located 0.16 of a mile west of Salty Lane. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,510,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	07/24/24	07/31/24	
On Time	<b>WISCASSET,-WESTPORT ISLAND WESTPORT-WISCASSET BRIDGE# 3180</b> <b>Project Identification No:</b> 027260.00 <b>Description:</b> Westport-Wiscasset Bridge (#3180) over Cowsweag Narrows. Located 0.10 of a mile west of Burnell Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,195,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	07/24/24	07/31/24	
On Time	<b>WATERBORO-LIMERICK, LEDGEMERE STATION BRIDGE #1203</b> <b>Project Identification No:</b> 027082.00 <b>Description:</b> Ledgemere Station Bridge (#1203) over Little Ossipee River. Located on the Waterboro-Limerick town line. <b>Administered By:</b> <b>Total Project Estimate:</b> \$380,000 <b>Program Manager:</b> Wayne Frankhauser	08/28/24	08/28/24	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
On Time	<b>Phone: 624-3490</b> <b>MADISON, BICENTENNIAL MEMORIAL BRIDGE #2491</b> <b>Project Identification No: 026113.00</b> <b>Description:</b> Bicentennial Memorial Bridge (#2491) over Kennebec River. Located on the Madison-Anson town line. <b>Administered By:</b> <b>Total Project Estimate: \$1,630,000</b> <b>Program Manager:</b> Wayne Frankhauser <b>Phone: 624-3490</b>	09/04/24	09/04/24	
On Time	<b>WATERVILLE, I-95 BRIDGES #1457, #1458, #1459, #5816, #5817</b> <b>Project Identification No: 027184.20</b> <b>Description:</b> Interstate 95 Bridges (#1457, #1458, #1459, #5816, #5817). <b>Administered By:</b> <b>Total Project Estimate: \$4,265,000</b> <b>Program Manager:</b> Wayne Frankhauser <b>Phone: 624-3490</b>	11/13/24	11/13/24	
On Time	<b>BELFAST, VETERANS MEMORIAL BRIDGE #5750</b> <b>Project Identification No: 025295.00</b> <b>Description:</b> Veterans Memorial Bridge (#5750) over the Passagassawaukeag River. Located 0.27 of a mile east of High Street. <b>Administered By:</b> <b>Total Project Estimate: \$350,000</b> <b>Program Manager:</b> Wayne Frankhauser <b>Phone: 624-3490</b>	12/18/24	12/18/24	

# Highway Construction

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Delayed	<b>I-295 EXIT 4 SOUTH BOUND ACCESS</b> <b>Project Identification No:</b> 012800.30 <b>Description:</b> New access on Interstate 295 at Exit 4. Project is a partnership with South Portland. <b>Administered By:</b> <b>Total Project Estimate:</b> \$4,635,000 <b>Program Manager:</b> Brad Foley <b>Phone:</b> 624-3480	01/24/24	05/15/24	
Delayed	<b>TURNER, ROUTE 4</b> <b>Project Identification No:</b> 024201.00 <b>Description:</b> Located at the intersection of Route 4, Bear Pond Road, and Howe's Corner Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$3,564,000 <b>Program Manager:</b> Brad Foley <b>Phone:</b> 624-3480	03/21/24	05/15/24	
Delayed	<b>VAN BUREN, US ROUTE 1</b> <b>Project Identification No:</b> 022658.00 <b>Description:</b> Beginning 0.18 of a mile north of Parent Road in Van Buren and extending north 1.91 miles. This Project is using Congressionally Directed Spending. <b>Administered By:</b> <b>Total Project Estimate:</b> \$6,095,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	05/22/24	07/03/24	
On Time	<b>CAMDEN-LINCOLNVILLE, ROUTE 1</b> <b>Project Identification No:</b> 018283.00 <b>Description:</b> Beginning 0.55 of a mile north of Sagamore Farm Road and extending north 1.56 miles. This project is using Congressionally Directed Spending. <b>Administered By:</b> <b>Total Project Estimate:</b> \$8,609,000 <b>Program Manager:</b> Brad Foley <b>Phone:</b> 624-3480	07/17/24	07/17/24	10/26/22
On Time	<b>MILBRIDGE-CHERRYFIELD RTE 1 AND ROUTE 182</b> <b>Project Identification No:</b> 020405.00 <b>Description:</b> Beginning 0.03 of a mile north of Route 1A and extending northwest 5.04 miles. Includes 0.14 of a mile on Route 182. This Project is using Congressionally Directed Spending. <b>Administered By:</b> <b>Total Project Estimate:</b> \$17,045,000 <b>Program Manager:</b> Brad Foley <b>Phone:</b> 624-3480	12/04/24	11/20/24	

## Highway Light Capital Paving

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	<b>ATHENS AREA LCP 2024</b> Project Identification No: 026778.00 Description: Athens Area LCP 2024 Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone: 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	<b>BRISTOL AREA LCP 2024</b> Project Identification No: 026770.00 Description: Bristol Area LCP 2024 Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone: 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	<b>CARIBOU AREA LCP 2024</b> Project Identification No: 026790.00 Description: Caribou Area LCP 2024 Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone: 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	<b>CUMBERLAND AREA LCP 2024</b> Project Identification No: 026764.00 Description: Cumberland Area LCP 2024 Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone: 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	<b>HALLOWELL AREA LCP 2024</b> Project Identification No: 026772.00 Description: Hallowell Area LCP 2024 Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone: 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	<b>HOULTON AREA LCP 2024</b> Project Identification No: 026792.00 Description: Houlton Area LCP 2024 Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone: 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	<b>HUDSON AREA LCP 2024</b> Project Identification No: 026784.00 Description: Hudson Area LCP 2024 Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone: 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	<b>ISLESBORO AREA LCP 2024</b> Project Identification No: 026774.00	02/21/24	02/21/24	02/21/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Description:</b> Islesboro Area LCP 2024 <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380			
Advertised On Time	<b>KNOX AREA LCP 2024</b> <b>Project Identification No:</b> 026776.00 <b>Description:</b> Knox Area LCP 2024 <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	<b>MACHIAS AREA LCP 2024</b> <b>Project Identification No:</b> 026786.00 <b>Description:</b> Machias Area LCP 2024 <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	<b>PARSONSFIELD AREA LCP 2024</b> <b>Project Identification No:</b> 026766.00 <b>Description:</b> Parsonsfield Area LCP 2024 <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	<b>PITTSFIELD AREA LCP 2024</b> <b>Project Identification No:</b> 026788.00 <b>Description:</b> Pittsfield Area LCP 2024 <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	<b>SANFORD AREA LCP 2024</b> <b>Project Identification No:</b> 026768.00 <b>Description:</b> Sanford Area LCP 2024 <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	<b>SHERMAN AREA LCP 2024</b> <b>Project Identification No:</b> 026794.00 <b>Description:</b> Sherman Area LCP 2024 <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/21/24	02/21/24	02/21/24

## Highway Preservation Paving

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	<b>2024 SEALING-REGION 5</b> <b>Project Identification No:</b> 018995.57 <b>Description:</b> Crack Seal. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	01/24/24	01/24/24	01/24/24
Advertised On Time	<b>TOPSHAM - GARDINER I-295 NORTHBOUND</b> <b>Project Identification No:</b> 026342.00 <b>Description:</b> Beginning at the Brunswick town line and extending north 23.97 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	01/31/24	02/14/24	02/14/24
Advertised On Time	<b>CARIBOU, ROUTE 164-ROUTE 164S</b> <b>Project Identification No:</b> 027318.00 <b>Description:</b> Route 164: Beginning 0.17 of mile southwest of Meadowbrook Drive and extending east 2.69 miles. Route 164S: Beginning at Route 161B and extending south 0.11 of a mile to Hatch Drive. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	01/31/24	01/31/24	01/31/24
Advertised On Time	<b>PRESQUE ISLE, ROUTES 10,167, 1A</b> <b>Project Identification No:</b> 027320.00 <b>Description:</b> Beginning at Centerline Road and extending west 1.39 miles. Beginning at the intersection of Route 163 and extending west 0.93 of a mile. Beginning on the east side of the Aroostook River Bridge and extending north 6.22 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	01/31/24	01/31/24	01/31/24
Advertised On Time	<b>WEST GARDINER - TOPSHAM I-295 SOUTHBOUND</b> <b>Project Identification No:</b> 026340.00 <b>Description:</b> Beginning 1.54 miles north of the Gardiner town line and extending south 24.49 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	01/31/24	02/14/24	02/14/24
Advertised On Time	<b>BANGOR- BREWER, INTERSTATE 395 EASTBOUND</b> <b>Project Identification No:</b> 025483.00 <b>Description:</b> Beginning at Odlin Road and extending east 6.54 miles. <b>Administered By:</b>	02/07/24	01/08/25	01/31/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380			
Advertised On Time	<b>BANGOR- BREWER, INTERSTATE 395 WESTBOUND</b> <b>Project Identification No:</b> 025481.00 <b>Description:</b> Beginning at Route 1A and extending west 6.67 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/07/24	01/08/25	01/31/24
Advertised On Time	<b>CARIBOU-LIMESTONE, ROUTE 89</b> <b>Project Identification No:</b> 027736.00 <b>Description:</b> Beginning 0.07 of a mile north of Route 1 and extending northeast 9.61 miles to Route 1A. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/14/24	02/14/24	02/07/24
Advertised On Time	<b>CROSS LAKE TWP.-FORT KENT , ROUTE 161</b> <b>Project Identification No:</b> 027730.00 <b>Description:</b> Beginning 0.57 of a mile west of the Sinclair Twp. town line and extending west 5.23 miles. Beginning 1.33 miles west of Martin Road and extending northwest 1.39 Miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/14/24	03/06/24	03/06/24
Advertised On Time	<b>DIXMONT-NEWBURGH, ROUTE 202</b> <b>Project Identification No:</b> 027324.00 <b>Description:</b> Beginning at the Troy town line and extending east 10.70 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/14/24	02/14/24	02/14/24
Advertised On Time	<b>FORT FAIRFIELD, ROUTE 1A</b> <b>Project Identification No:</b> 027738.00 <b>Description:</b> Beginning at Presque Isle Road and extending north 1.08 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/14/24	03/06/24	03/06/24
Advertised On Time	<b>FRENCHVILLE, ROUTE 1</b> <b>Project Identification No:</b> 027740.00 <b>Description:</b> Beginning 0.05 of a mile east of Paradis Avenue and extending west 1.38 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/14/24	02/14/24	02/07/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	<b>FRENCHVILLE, ROUTE 1</b> <b>Project Identification No:</b> 027732.00 <b>Description:</b> Beginning 0.17 of a mile north of Route 162 and extending southwest 1.46 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/14/24	02/14/24	02/07/24
Advertised On Time	<b>GRAND ISLE-MADAWASKA, ROUTE 1</b> <b>Project Identification No:</b> 027734.00 <b>Description:</b> Beginning 0.14 of a mile north of Corbin Road and extending northwest 8.13 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/14/24	02/14/24	02/07/24
Advertised On Time	<b>NEWPORT, ROUTE 2</b> <b>Project Identification No:</b> 027328.00 <b>Description:</b> Beginning at Route 11 and extending southeast 1.07 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/14/24	02/14/24	02/14/24
Advertised On Time	<b>WESTBROOK, ROUTE 25B</b> <b>Project Identification No:</b> 026266.00 <b>Description:</b> Beginning at Larrabee Road and extending west 0.56 of a mile. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/14/24	03/13/24	03/06/24
Advertised On Time	<b>BLUE HILL-ELLSWORTH, ROUTE 172 2024 LCPP</b> <b>Project Identification No:</b> 027322.00 <b>Description:</b> Beginning 0.07 of a mile south of Turkey Farm Road and extending north 11.31 miles to Route 3. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	<b>FARMINGTON-WILTON, ROUTE 156 2024 LCPP</b> <b>Project Identification No:</b> 027330.00 <b>Description:</b> Beginning at Route 41 and extending southwest 0.48 of a mile, then beginning 0.08 of a mile east of Pope Road and extending east 8.12 miles to Route 2. Beginning at Coldwell Road and extending east 0.18 of a mile. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	<b>FREEMPORT-DURHAM, ROUTE 136 2024 LCPP</b> <b>Project Identification No:</b> 027352.00	02/21/24	02/21/24	02/21/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Description:</b> Beginning 0.02 of a mile north of Durham Road and extending north 12.06 miles to the Auburn town line. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380			
Advertised On Time	<b>JAY-FARMINGTON, ROUTE 133 2024 LCPP</b> <b>Project Identification No:</b> 027334.00 <b>Description:</b> Beginning 0.09 of a mile north of Osgood Road and extending north 9.51 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	<b>WALDOBORO-JEFFERSON, ROUTE 32-AUGUSTA ROAD 2024 LCPP</b> <b>Project Identification No:</b> 027340.00 <b>Description:</b> Beginning at Route 1 and extending north 14.21 miles. Beginning at Route 17 and extending south 0.09 of a mile. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	<b>WATERVILLE AND GARDINER, WASHINGTON STREET/ROUTE 24 2024 LCPP</b> <b>Project Identification No:</b> 027338.00 <b>Description:</b> Washington Street: Beginning 0.07 of a mile south of Campus Road and extending south 1.54 miles to Route 11. Route 24: Beginning 0.16 of a mile north of Sherburne Avenue and extending north 1.02 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	<b>ASHLAND-CASTLE HILL, ROUTE 163</b> <b>Project Identification No:</b> 026488.00 <b>Description:</b> Beginning 0.18 of a mile west of T11 R4 WELS town line and extending east 3.18 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/28/24	02/28/24	02/28/24
Advertised On Time	<b>AUGUSTA, ROUTES 9/201</b> <b>Project Identification No:</b> 027718.00 <b>Description:</b> Route 9: Beginning 0.05 of a mile north of Glenridge Drive and extending north 0.84 of a mile. Route 201: Beginning at Route 9 and extending north 1.03 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt	02/28/24	02/28/24	02/28/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Phone:</b> 624-3380			
Advertised On Time	<b>BREWER, PARKWAY SOUTH</b> <b>Project Identification No:</b> 026352.00 <b>Description:</b> Beginning at Wilson Street and extending south 0.47 of a mile to the I-395 bridge joint. BACTS Sponsored. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/28/24	03/27/24	03/27/24
Advertised On Time	<b>BREWER, STATE STREET</b> <b>Project Identification No:</b> 026350.00 <b>Description:</b> Beginning at Eastern Avenue and extending northwest 0.70 of a mile to the Penobscot Bridge. BACTS Sponsored. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/28/24	03/27/24	03/27/24
Advertised On Time	<b>ORLAND-ELLSWORTH, ROUTE 1</b> <b>Project Identification No:</b> 027726.00 <b>Description:</b> Beginning 0.12 of a mile south of Beechwood Lane and extending southeast 14.98 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/28/24	02/28/24	02/28/24
Advertised Late	<b>PORTLAND, STEVENS AVENUE</b> <b>Project Identification No:</b> 026262.00 <b>Description:</b> Beginning at Woodfords Street and extending north 0.36 of a mile. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/28/24	04/03/24	04/03/24
Advertised Late	<b>SOUTH PORTLAND, EVANS STREET</b> <b>Project Identification No:</b> 026005.20 <b>Description:</b> Beginning at Nutter Road and extending south 0.26 of a mile to Highland Avenue. PACTS Sponsored. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/28/24	04/17/24	04/17/24
Advertised Late	<b>SOUTH PORTLAND, OCEAN STREET &amp; OCEAN STREET SPUR</b> <b>Project Identification No:</b> 026005.10 <b>Description:</b> Beginning at Market Street and extending south 0.11 of a mile to Broadway (Route 77). Work includes 0.04 of a mile on Ocean Street spur. PACTS Sponsored. <b>Administered By:</b> <b>Total Project Estimate:</b>	02/28/24	04/17/24	04/17/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380			
Advertised Late	<b>SOUTH PORTLAND-PORTLAND, ROUTE 77</b> <b>Project Identification No:</b> 026280.00 <b>Description:</b> Beginning at Cottage Road and extending west 1.52 miles and including, Casco Bay Bridge to York Street in Portland. Work includes Beach Street ramp to Casco Bay Bridge (#5900). <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/28/24	04/17/24	04/17/24
Advertised On Time	<b>STATEWIDE, INTERSTATE CRACK SEALING</b> <b>Project Identification No:</b> 026458.00 <b>Description:</b> Interstate crack sealing. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/28/24	01/31/24	01/31/24
Advertised Late	<b>TOPSHAM, ROUTE 196</b> <b>Project Identification No:</b> 026268.00 <b>Description:</b> Beginning at Smith Road and extending southeast 0.99 of a mile. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/28/24	04/03/24	04/03/24
Advertised On Time	<b>WATERVILLE - FAIRFIELD, ROUTE 201</b> <b>Project Identification No:</b> 026432.00 <b>Description:</b> Beginning 0.01 of a mile north of the Waterville town line and extending north 2.90 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/28/24	03/06/24	03/06/24
Advertised On Time	<b>2024 SEALING-REGION 3</b> <b>Project Identification No:</b> 018995.37 <b>Description:</b> Crack Seal. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/06/24	03/06/24	03/06/24
Delayed	<b>AUBURN, COURT STREET</b> <b>Project Identification No:</b> 027342.00 <b>Description:</b> Beginning at Union Street and extending southwest 1.82 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/06/24	03/26/25	
Delayed	<b>AUBURN, MINOT AVENUE, COURT STREET, ROUTE 11</b> <b>Project Identification No:</b> 026270.00	03/06/24	05/22/24	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p><b>Description:</b> Begins 0.10 of a mile south of Albiston Way and extends north 0.82 of a mile. Begins at Minot Avenue and extends east 0.42 of a mile. Begins 0.02 of a mile south of High Street and extends south 0.37 of a mile. Includes 0.53 of a mile on Route 11.</p> <p><b>Administered By:</b>  <b>Total Project Estimate:</b>  <b>Program Manager:</b> David Bernhardt  <b>Phone:</b> 624-3380</p>			
Delayed	<p><b>AUBURN, ROUTE 4</b>  <b>Project Identification No:</b> 026274.00  <b>Description:</b> Beginning at Turner Street and extending north 1.33 miles. Including both lanes of a divided highway for 0.23 of a mile.  <b>Administered By:</b>  <b>Total Project Estimate:</b>  <b>Program Manager:</b> David Bernhardt  <b>Phone:</b> 624-3380</p>	03/06/24	05/22/24	
Delayed	<p><b>AUBURN, ROUTE 4</b>  <b>Project Identification No:</b> 026276.00  <b>Description:</b> Beginning at the Veterans Memorial Bridge and extending north 1.71 miles. Includes a portion of a south-bound lane.  <b>Administered By:</b>  <b>Total Project Estimate:</b>  <b>Program Manager:</b> David Bernhardt  <b>Phone:</b> 624-3380</p>	03/06/24	05/22/24	
Advertised On Time	<p><b>BUXTON-GORHAM, ROUTE 202</b>  <b>Project Identification No:</b> 026264.00  <b>Description:</b> Beginning 0.15 of a mile northwest of Pennell Road and extending northeast 4.17 miles. Beginning 0.04 of a mile southwest of Taren Street and extending northeast 0.36 of a mile.  <b>Administered By:</b>  <b>Total Project Estimate:</b>  <b>Program Manager:</b> David Bernhardt  <b>Phone:</b> 624-3380</p>	03/06/24	04/03/24	04/03/24
Advertised On Time	<p><b>CALAIS, ROUTE1</b>  <b>Project Identification No:</b> 026630.16  <b>Description:</b> Beginning 0.41 of a mile north of the Robbinston town line and extending northwest 7.39 miles. FHWA INFRA Grant recipient.  <b>Administered By:</b>  <b>Total Project Estimate:</b>  <b>Program Manager:</b> David Bernhardt  <b>Phone:</b> 624-3380</p>	03/06/24	04/03/24	04/03/24
Advertised On Time	<p><b>SOUTH PORTLAND, RUNNING HILL ROAD</b>  <b>Project Identification No:</b> 026272.00  <b>Description:</b> Beginning at Maine Mall Road and extending west 0.83 of a mile to Cummings Road.  <b>Administered By:</b>  <b>Total Project Estimate:</b>  <b>Program Manager:</b> David Bernhardt  <b>Phone:</b> 624-3380</p>	03/06/24	03/13/24	03/13/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	<b>SOUTH PORTLAND, RUNNING HILL ROAD</b> <b>Project Identification No:</b> 026005.60 <b>Description:</b> Beginning at Cummings Road and extending west 0.11 of a mile to the Scarborough town line. PACTS Sponsored. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/06/24	03/13/24	03/13/24
Advertised On Time	<b>FARMINGDALE - HALLOWELL, ROUTE 201</b> <b>Project Identification No:</b> 026063.00 <b>Description:</b> Beginning 0.04 of a mile south of 1st Street and extending north 1.08 miles. This Project is using Congressionally Directed Spending. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/13/24	03/20/24	03/20/24
Advertised On Time	<b>GARDINER-FARMINGDALE, ROUTE 201</b> <b>Project Identification No:</b> 026001.00 <b>Description:</b> Beginning at the Gardiner-Interstate 295 southbound Route 201 Exit ramp and extending northeast 4.77 miles. Includes ramps. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/13/24	03/20/24	03/20/24
Advertised Late	<b>SCARBOROUGH-GORHAM, ROUTE 22/114</b> <b>Project Identification No:</b> 027716.00 <b>Description:</b> Route 22: Beginning 0.07 of a mile west of Dinsmore Lane and extending west 0.03 of a mile. Route 114: Beginning 0.14 of a mile north of Beech Ridge Road and extending northwest 1.70 miles. Including ramps. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/13/24	04/17/24	04/17/24
Advertised On Time	<b>STANDISH, ROUTE 25</b> <b>Project Identification No:</b> 025117.00 <b>Description:</b> Beginning 0.12 of a mile west of Route 113 and extending west 1.86 miles. Continuing 0.09 of a mile west of Saco Road and extending west 1.00 mile. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> Emory Lovely <b>Phone:</b> 624-3380	03/13/24	04/03/24	04/03/24
Advertised Late	<b>WINDHAM-GRAY, ROUTE 115/202</b> <b>Project Identification No:</b> 027714.00 <b>Description:</b> Route 115: Beginning 0.07 of a mile west of the Gray town line and extending east 0.08 of a mile. Route 202: Beginning 0.04 of a mile north of River Road and extending north 7.98 miles. <b>Administered By:</b>	03/13/24	04/24/24	04/24/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380			
Advertised On Time	<b>2024 SEALING-REGION 2</b> <b>Project Identification No:</b> 018995.27 <b>Description:</b> Crack Seal. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/20/24	03/20/24	03/20/24
Advertised On Time	<b>2024 SEALING-REGION 4</b> <b>Project Identification No:</b> 018995.47 <b>Description:</b> Crack Seal. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/20/24	03/20/24	03/20/24
Delayed	<b>BANGOR, WASHINGTON STREET</b> <b>Project Identification No:</b> 026103.00 <b>Description:</b> Beginning at the Washington Street Bridge and extending east 0.09 of a mile. Includes an additional 0.26 of a divided highway. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/20/24	05/15/24	
Delayed	<b>HAMPDEN, ROUTE 1A</b> <b>Project Identification No:</b> 026482.00 <b>Description:</b> Beginning at the Winterport town line and extending north 3.16 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/20/24	05/15/24	
Delayed	<b>HAMPDEN, ROUTE 1A</b> <b>Project Identification No:</b> 026101.00 <b>Description:</b> Beginning 0.05 of a mile northeast of Carriage Lane and extending northeast 1.77 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/20/24	05/15/24	
Advertised On Time	<b>SOLON-BINGHAM, ROUTE 201</b> <b>Project Identification No:</b> 027720.00 <b>Description:</b> Beginning 0.15 of a mile north of Lake Road and extending north 5.73 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/20/24	04/03/24	04/03/24
Advertised On Time	<b>VAN BUREN, ROUTE 1</b> <b>Project Identification No:</b> 026492.00	03/20/24	03/20/24	03/20/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Description:</b> Beginning 2.52 miles north of Old Mill Street and extending north 2.57 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380			
Advertised On Time	<b>VAN BUREN, ROUTE 1</b> <b>Project Identification No:</b> 026494.00 <b>Description:</b> Beginning at School Drive and extending north 1.74 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/20/24	03/20/24	03/20/24
Advertised On Time	<b>2024 SEALING-REGION 1</b> <b>Project Identification No:</b> 018995.17 <b>Description:</b> Crack Seal. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/27/24	04/03/24	04/03/24
Advertised On Time	<b>ANSON, ROUTE 201A</b> <b>Project Identification No:</b> 026069.00 <b>Description:</b> Beginning at Main Street and extending north 4.67 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/27/24	04/17/24	04/17/24
Advertised On Time	<b>BAR HARBOR-MOUNT DESERT, ROUTE 3</b> <b>Project Identification No:</b> 027326.00 <b>Description:</b> Beginning at Cromwell Harbor Road and extending south 4.33 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/27/24	04/03/24	04/03/24
Advertised On Time	<b>COLLECTOR CRACK SEAL 2024</b> <b>Project Identification No:</b> 028698.00 <b>Description:</b> Roadways located within the PACTS Metropolitan Planning Area (MTA). PACTS Sponsored. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/27/24	04/03/24	04/03/24
Advertised On Time	<b>FORT FAIRFIELD, ROUTE 161</b> <b>Project Identification No:</b> 026065.00 <b>Description:</b> Beginning at Route 1A and extending southeast 1.20 miles. Includes ramps to Route 1A. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/27/24	04/24/24	04/24/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	<b>FORT FAIRFIELD, ROUTE 1A</b> <b>Project Identification No:</b> 026067.00 <b>Description:</b> Beginning 0.31 of a mile northeast of Conant Road and extending northeast 1.12 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/27/24	04/24/24	04/24/24
Advertised On Time	<b>FORT FAIRFIELD-CARIBOU, ROUTE 161</b> <b>Project Identification No:</b> 026430.00 <b>Description:</b> Beginning at Route 1A and extending northwest 6.20 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/27/24	04/24/24	04/24/24
Advertised On Time	<b>LAGRANGE, ROUTE 6</b> <b>Project Identification No:</b> 018786.30 <b>Description:</b> Beginning 0.11 of a mile west of Medford Road and extending south 0.93 of a mile. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/27/24	04/17/24	04/17/24
Advertised On Time	<b>NORRIDGEWOCK- MADISON, ROUTE 201A</b> <b>Project Identification No:</b> 026496.00 <b>Description:</b> Beginning 0.09 of a mile north of Sophie May Lane and extending north 6.32 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/27/24	04/17/24	04/17/24
Advertised On Time	<b>STOCKTON SPRINGS - FRANKFORT, ROUTE 1A</b> <b>Project Identification No:</b> 026057.00 <b>Description:</b> Beginning at the Route 1-Route 1A interchange and extending north 5.94 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/27/24	04/10/24	04/03/24
Advertised On Time	<b>SULLIVAN, ROUTE 1</b> <b>Project Identification No:</b> 027722.00 <b>Description:</b> Beginning 0.43 of a mile north of the Hancock town line and extending southeast 3.45 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/27/24	04/17/24	04/17/24
Advertised On Time	<b>WINTERPORT, ROUTE 1A</b> <b>Project Identification No:</b> 026061.00 <b>Description:</b> Beginning at Mountain View Drive and extending north 1.97 miles. <b>Administered By:</b>	03/27/24	04/10/24	04/03/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380			
Advertised On Time	<b>WINTERPORT-HAMPDEN, ROUTE 1A</b> <b>Project Identification No:</b> 026059.00 <b>Description:</b> Beginning 0.01 of a mile south of Memorial Drive and extending north 3.75 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/27/24	04/10/24	04/03/24
Delayed	<b>ELLSWORTH, ROUTE 3, ROUTE 1A</b> <b>Project Identification No:</b> 026073.00 <b>Description:</b> Route 3: Beginning at Route 1 (Main Street) and extending south 2.01 miles. Route 1A: Beginning 0.17 of a mile south of Forrest Avenue and extending south 0.20 of a mile. Continuing on Route 1A at Church Street and extending south 0.09 of a mile. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/03/24	05/22/24	
Advertised On Time	<b>FARMINGTON-KINGFIELD, ROUTE 27</b> <b>Project Identification No:</b> 026071.00 <b>Description:</b> Beginning at Route 4 and extending northeast 19.30 miles. This Project is using Congressionally Directed Spending. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/03/24	04/17/24	04/17/24
Advertised On Time	<b>ORONO, ROUTE 2</b> <b>Project Identification No:</b> 026348.00 <b>Description:</b> Beginning at the north intersection of Boulder Drive and extending north 0.76 of a mile to the Old Town town line. BACTS Sponsored. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/03/24	04/24/24	04/24/24
Advertised On Time	<b>PERRY-EAST MACHIAS, ROUTE 1</b> <b>Project Identification No:</b> 026630.18 <b>Description:</b> Route 1: Beginning 1.93 miles north of Whiting town line and extending north 8.31, includes 8.73 additional miles along Route 1. Route 190: Beginning at Route 1 and extending south 2.53 miles. Including approaches. FHWA INFRA Grant recipient. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/03/24	04/17/24	04/17/24
Advertised On Time	<b>PORTAGE LAKE-T14 R6 WELS, ROUTE 11</b> <b>Project Identification No:</b> 026626.20	04/03/24	04/17/24	04/17/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Description:</b> Beginning 0.12 of a mile south of T14 R6 WELS town line and extending north 4.40 miles. This Project is using Congressionally Directed Spending. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380			
Delayed	<b>PORTLAND, OCEAN AVENUE (ROUTE 9)</b> <b>Project Identification No:</b> 026005.50 <b>Description:</b> Beginning at Grafton Street and extending north 0.42 of a mile. PACTS Sponsored. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/03/24	05/29/24	
Delayed	<b>PORTLAND, RIVERSIDE STREET</b> <b>Project Identification No:</b> 026005.30 <b>Description:</b> Beginning at Caddie Lane and extending north 0.75 of a mile to Washington Avenue. PACTS Sponsored. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/03/24	05/29/24	
Delayed	<b>PORTLAND, WASHINGTON AVENUE</b> <b>Project Identification No:</b> 026005.40 <b>Description:</b> Beginning at Lester Drive and extending north 0.16 of a mile. Beginning 0.01 of a mile north of Cypress Street and extending north 0.09 of a mile to Chapman Street. PACTS Sponsored. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/03/24	05/29/24	
Advertised On Time	<b>T26 ED BPP - CRAWFORD, ROUTE 9</b> <b>Project Identification No:</b> 027724.00 <b>Description:</b> Beginning 0.31 of a mile north of the Wesley town line and extending north 6.37 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/03/24	04/17/24	04/17/24
Advertised On Time	<b>WINTERVILLE PLT-EAGLE LAKE, ROUTE 11</b> <b>Project Identification No:</b> 026626.30 <b>Description:</b> Beginning at Quimby Road and extending north 3.61 miles. This Project is using Congressionally Directed Spending. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/03/24	04/17/24	04/17/24
Advertised On Time	<b>MILO - BROWNVILLE JCT, ROUTE 11 2024 LCPP</b> <b>Project Identification No:</b> 028706.00	04/10/24	04/17/24	04/17/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Description:</b> Beginning at Route 6 and extending northwest 8.92 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380			
Advertised On Time	<b>PRESQUE ISLE, ROUTE 1</b> <b>Project Identification No:</b> 028492.00 <b>Description:</b> Beginning 0.02 of a mile north of University Street and extending north 2.34 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/17/24	02/21/24	02/21/24
On Time	<b>CANAAN, ROUTE 23 2024 LCPP</b> <b>Project Identification No:</b> 027336.00 <b>Description:</b> Beginning at the Clinton town line and extending north 3.96 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	05/08/24	05/08/24	
On Time	<b>BANGOR, ROUTE 2</b> <b>Project Identification No:</b> 026932.00 <b>Description:</b> Beginning at the Hermon town line and extending east 0.44 of a mile to Hammond Street Extension. BACTS Sponsored.  <b>Administered By:</b> Delivery is controlled by the local project administrator <b>Total Project Estimate:</b> <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	05/22/24	05/08/24	
On Time	<b>BOOTHBAY HARBOR-EDGEComb, ROUTE 27</b> <b>Project Identification No:</b> 025749.00 <b>Description:</b> Beginning 0.05 of a mile south of Route 96 and extending north 1.09 miles. Beginning 0.64 of a mile north of the Boothbay Harbor town line and extending north 9.16 miles. This project is using Congressionally Directed Spending. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	05/22/24	05/29/24	
On Time	<b>VASSALBORO, ROUTE 32</b> <b>Project Identification No:</b> 018803.00 <b>Description:</b> Beginning 1.14 miles north of Gray Road and extending north 0.73 of a mile. This project is using Congressionally Directed Spending. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	06/26/24	05/29/24	
On Time	<b>YARMOUTH, ROUTE 1</b>	11/20/24	11/20/24	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p><b>Project Identification No:</b> 027874.00  <b>Description:</b> Beginning at Portland Street and extending north 0.84 of a mile to Forest Falls Drive. PACTS Sponsored.  <b>Administered By:</b>  <b>Total Project Estimate:</b>  <b>Program Manager:</b> David Bernhardt  <b>Phone:</b> 624-3380</p>			
On Time	<p><b>YARMOUTH, ROUTE 115</b>  <b>Project Identification No:</b> 027856.00  <b>Description:</b> Beginning at Main Street and extending southeast 0.15 of a mile to Route 88. PACTS Sponsored.  <b>Administered By:</b>  <b>Total Project Estimate:</b>  <b>Program Manager:</b> David Bernhardt  <b>Phone:</b> 624-3380</p>	11/20/24	11/20/24	
On Time	<p><b>YARMOUTH, ROUTE 88</b>  <b>Project Identification No:</b> 024999.00  <b>Description:</b> Beginning at Princes Point Road and extending north 0.79 of a mile to Falls Bridge over the Royal River. PACTS Sponsored.  <b>Administered By:</b>  <b>Total Project Estimate:</b>  <b>Program Manager:</b> David Bernhardt  <b>Phone:</b> 624-3380</p>	11/20/24	11/20/24	
On Time	<p><b>LEWISTON, ROUTE 202</b>  <b>Project Identification No:</b> 023669.10  <b>Description:</b> Beginning at Pettingill Street and extending north 0.22 of a mile.  <b>Administered By:</b> Delivery is controlled by the local project administrator  <b>Total Project Estimate:</b>  <b>Program Manager:</b> Jeffrey Tweedie  <b>Phone:</b> 624-3420</p>	12/04/24	12/04/24	
On Time	<p><b>LEWISTON, ROUTE 202</b>  <b>Project Identification No:</b> 023669.00  <b>Description:</b> Beginning 0.03 of a mile east of the Auburn town line and extending northeast 1.44 miles to Pettingill Street. ATRC Sponsored.  <b>Administered By:</b> Delivery is controlled by the local project administrator  <b>Total Project Estimate:</b>  <b>Program Manager:</b> Jeffrey Tweedie  <b>Phone:</b> 624-3420</p>	12/04/24	12/04/24	
On Time	<p><b>MILBRIDGE, ROUTE 1</b>  <b>Project Identification No:</b> 027728.00  <b>Description:</b> Beginning 0.62 of a mile north of the Stueben town line and extending north 1.26 miles.  <b>Administered By:</b>  <b>Total Project Estimate:</b>  <b>Program Manager:</b> David Bernhardt  <b>Phone:</b> 624-3380</p>	12/04/24	12/04/24	

## Highway Rehabilitation

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	<b>MACHIAS-WESLEY, ROUTE 192</b> <b>Project Identification No:</b> 028518.00 <b>Description:</b> Beginning at Route 1 and extending northwest 20.25 miles to the Airline Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$352,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	<b>STANDISH, ROUTE 25</b> <b>Project Identification No:</b> 025117.10 <b>Description:</b> Beginning 0.12 of a mile west of Route 113 and extending west 1.86 miles. Continuing 0.09 of a mile west of Saco Road and extending west 1.00 mile. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,767,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/13/24	04/03/24	04/03/24
Advertised On Time	<b>BRUNSWICK - FREEPORT I-295</b> <b>Project Identification No:</b> 027022.00 <b>Description:</b> Southbound: Beginning at the Durham Road overpass and extending south 5.46 miles. Northbound: Beginning at the Exit 24 off-ramp and extending north 5.04 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> \$16,807,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/20/24	03/20/24	03/13/24
Advertised On Time	<b>FORT FAIRFIELD, ROUTE 161</b> <b>Project Identification No:</b> 026065.10 <b>Description:</b> Beginning at the Canadian Border and extending west 1.33 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> \$2,498,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/27/24	04/17/24	04/17/24
Advertised On Time	<b>LAGRANGE, ROUTE 6</b> <b>Project Identification No:</b> 018786.00 <b>Description:</b> Beginning 0.11 of a mile west of Medford Road and extending south 0.93 of a mile. <b>Administered By:</b> <b>Total Project Estimate:</b> \$2,044,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/27/24	04/17/24	04/17/24
Advertised On Time	<b>ST. FRANCIS - ALLAGASH, ROUTE 161</b> <b>Project Identification No:</b> 027480.00 <b>Description:</b> Beginning 0.83 of a mile west of Saint John Pt. town line and extending southwest 17.96 miles to the St John River Bridge. Includes bridges (#2014, #3909, #5658). <b>Administered By:</b>	03/27/24	04/17/24	04/17/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Total Project Estimate:</b> \$19,832,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380			
Advertised On Time	<b>FREEPORT - ROUTE 125</b> <b>Project Identification No:</b> 027656.00 <b>Description:</b> Beginning at Route 136 and extending northeast 0.78 of a mile to 0.04 of a mile south of Baker Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$888,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/03/24	04/10/24	04/10/24
Advertised On Time	<b>PERRY-EAST MACHIAS, ROUTE 1</b> <b>Project Identification No:</b> 026630.01 <b>Description:</b> Route 1: Beginning 1.93 miles north of Whiting town line and extending north 8.31, includes 8.73 additional miles along Route 1. Route 190: Beginning at Route 1 and extending south 2.53 miles. Including approaches. FHWA INFRA Grant recipient. <b>Administered By:</b> <b>Total Project Estimate:</b> \$13,556,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/03/24	04/17/24	04/17/24
Advertised On Time	<b>SABATTUS - PLEASANT HILL ROAD</b> <b>Project Identification No:</b> 027658.00 <b>Description:</b> Beginning 0.06 of a mile north of Route 9 and extending north 0.27 of a mile. <b>Administered By:</b> <b>Total Project Estimate:</b> \$533,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/03/24	04/17/24	04/03/24
Advertised On Time	<b>DEBLOIS-BEDDINGTON, ROUTE 193</b> <b>Project Identification No:</b> 026872.30 <b>Description:</b> Beginning at Hatchery Road and extending north 9.07 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> \$3,891,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/10/24	04/10/24	04/10/24
Advertised On Time	<b>DEBLOIS-BEDDINGTON, ROUTE 193</b> <b>Project Identification No:</b> 026872.00 <b>Description:</b> Beginning at Hatchery Road and extending north 9.07 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> \$6,563,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/10/24	04/17/24	04/17/24
On Time	<b>LANG- COPLIN, ROUTE 16</b> <b>Project Identification No:</b> 026964.00 <b>Description:</b> Beginning 1.22 miles west of the Coplin Plt. town line and extending east 5.32 miles to the Nash Stream Bridge.  <b>Administered By:</b>	04/17/24	05/08/24	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Total Project Estimate:</b> \$8,020,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380			
Advertised On Time	<b>FRYEBURG, ROUTE 5</b> <b>Project Identification No:</b> 026974.00 <b>Description:</b> Beginning 0.15 of a mile north of Melanie Lane and extending north 2.14 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> \$2,010,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/24/24	05/01/24	05/01/24
Advertised On Time	<b>LOVELL ROUTE 5</b> <b>Project Identification No:</b> 026972.00 <b>Description:</b> Beginning 0.38 of a mile north of Shave Hill Road and extending north 1.23 miles to Perkins Road. Beginning 0.08 of a mile north of Hatches Hill Road and extending north 0.90 of a mile. <b>Administered By:</b> <b>Total Project Estimate:</b> \$2,297,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/24/24	05/01/24	05/01/24
Advertised On Time	<b>WATERFORD-ALBANY TWP, ROUTE 35</b> <b>Project Identification No:</b> 026966.00 <b>Description:</b> Beginning 0.08 of a mile north of Route 118 and extending north 0.96 of a mile. <b>Administered By:</b> <b>Total Project Estimate:</b> \$865,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/24/24	05/01/24	05/01/24
On Time	<b>BENTON - CLINTON, RIVER ROAD</b> <b>Project Identification No:</b> 028728.00 <b>Description:</b> Beginning at Route 100 and extending north 4.43 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> \$3,811,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	05/08/24	05/08/24	
On Time	<b>FAIRFIELD - CLINTON, ROUTE 23</b> <b>Project Identification No:</b> 027662.00 <b>Description:</b> Beginning at Route 201 and extending northeast 3.16 miles to the Canaan town line. <b>Administered By:</b> <b>Total Project Estimate:</b> \$2,909,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	05/08/24	05/08/24	
On Time	<b>VASSALBORO, ROUTE 32</b> <b>Project Identification No:</b> 027686.00 <b>Description:</b> Beginning 0.27 of a mile north of the Bog Road and extending north 2.08 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> \$3,250,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	06/26/24	05/29/24	
On Time	<b>ACTON, ROUTE 109</b>	08/28/24	08/28/24	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p><b>Project Identification No:</b> 020267.00  <b>Description:</b> Beginning 0.60 of a mile south of Garvin Road and extending north 2.21 miles. This Project is using Congressionally Directed Spending.  <b>Administered By:</b>  <b>Total Project Estimate:</b> \$9,220,000  <b>Program Manager:</b> Brad Foley  <b>Phone:</b> 624-3480</p>			

## Highway Safety and Spot Improvements

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	<b>ORONO, INTERSTATE 95</b> <b>Project Identification No:</b> 025999.00 <b>Description:</b> Beginning 0.05 of a mile south of Interstate 95 Exit 193 northbound and extending north 0.60 of a mile. Continuing 0.08 of a mile north of Interstate 95 Exit 193 southbound and extending south 0.50 of a mile. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,261,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	01/10/24	01/10/24	01/10/24
Advertised On Time	<b>FORT KENT RT 1/11 SIGNAL RPLMT</b> <b>Project Identification No:</b> 022861.00 <b>Description:</b> Located at the intersection of Route 1 and Route 11. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,274,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	01/17/24	01/24/24	01/24/24
Advertised On Time	<b>FORT KENT-RT 1/161 SIGNAL REPL</b> <b>Project Identification No:</b> 022863.00 <b>Description:</b> Located at the intersection of Route 1 and Route 161. <b>Administered By:</b> <b>Total Project Estimate:</b> \$806,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	01/17/24	01/24/24	01/24/24
Advertised On Time	<b>HOULTON, SMYRNA STREET SIGNAL</b> <b>Project Identification No:</b> 022885.00 <b>Description:</b> Located at the intersection of Smyrna Road and North Street. <b>Administered By:</b> <b>Total Project Estimate:</b> \$776,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	01/24/24	01/24/24	01/24/24
Delayed	<b>SOUTH PORTLAND, I-295 EXIT 4</b> <b>Project Identification No:</b> 024363.00 <b>Description:</b> Located at Interstate 295 Exit 4. <b>Administered By:</b> <b>Total Project Estimate:</b> \$2,895,000 <b>Program Manager:</b> Brad Foley <b>Phone:</b> 624-3480	01/24/24	05/15/24	
Advertised On Time	<b>ELLSWORTH, ROUTE 1A/WINKUMPAUGH ROAD</b> <b>Project Identification No:</b> 025461.00 <b>Description:</b> Located at the intersection of Route 1A and Winkumpaugh Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$946,000 <b>Program Manager:</b> Brad Foley <b>Phone:</b> 624-3480	02/05/24	02/07/24	02/07/24
Advertised On	<b>WINSLOW, ROUTE 100A</b>	02/07/24	02/07/24	02/07/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Time	<b>Project Identification No:</b> 023803.00 <b>Description:</b> Large culvert (#93710) located 0.55 of a mile south of Heywood Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$353,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380			
Advertised On Time	<b>OAKFIELD, RIDGE ROAD (#942363)</b> <b>Project Identification No:</b> 023697.00 <b>Description:</b> Cross culvert (#942363) located 0.20 of a mile east of Crandall Lane. <b>Administered By:</b> <b>Total Project Estimate:</b> \$525,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/14/24	02/14/24	02/14/24
Advertised On Time	<b>SMYRNA, ROUTE 2 (#47102)</b> <b>Project Identification No:</b> 023755.00 <b>Description:</b> Large culvert (#47102) located 0.39 of a mile southwest of Timoney Lake Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$686,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/14/24	02/14/24	02/14/24
Advertised On Time	<b>WARREN, ROUTE 90 (#46641)</b> <b>Project Identification No:</b> 026396.00 <b>Description:</b> Large culvert (#46641) located 1.19 miles north of Billings Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$2,192,000 <b>Program Manager:</b> Brad Foley <b>Phone:</b> 624-3480	02/14/24	01/24/24	01/24/24
Advertised On Time	<b>PORTLAND-NORWAY, ROUTE 26</b> <b>Project Identification No:</b> 026244.00 <b>Description:</b> Install backplates with yellow reflective strips and supplemental signal heads. <b>Administered By:</b> <b>Total Project Estimate:</b> \$159,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	02/28/24	02/28/24	02/28/24
Advertised On Time	<b>PORTLAND-RAYMOND, ROUTE 302</b> <b>Project Identification No:</b> 026242.00 <b>Description:</b> Install Backplates with Yellow Reflective Strips and Supplemental Signal Heads. <b>Administered By:</b> <b>Total Project Estimate:</b> \$426,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	02/28/24	02/28/24	02/28/24
Advertised On Time	<b>GREENE, SAWYER ROAD</b> <b>Project Identification No:</b> 024287.00 <b>Description:</b> Large culvert (#779960) located 0.81 of a mile north of Barnard Cove Drive. <b>Administered By:</b> <b>Total Project Estimate:</b> \$635,000 <b>Program Manager:</b> David Bernhardt	03/06/24	03/27/24	03/27/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Phone: 624-3380</b>			
Advertised On Time	<b>GREENE, SAWYER ROAD (#47417)</b> <b>Project Identification No: 025475.00</b> <b>Description:</b> Large culvert (#47417) located 0.26 of a mile west of Wilkins Road. <b>Administered By:</b> <b>Total Project Estimate: \$715,000</b> <b>Program Manager: David Bernhardt</b> <b>Phone: 624-3380</b>	03/06/24	03/27/24	03/27/24
Advertised On Time	<b>LAGRANGE, ROUTE 6</b> <b>Project Identification No: 018786.20</b> <b>Description:</b> Beginning 0.11 of a mile west of Medford Road and extending south 0.93 of a mile. <b>Administered By:</b> <b>Total Project Estimate: \$1,478,000</b> <b>Program Manager: David Bernhardt</b> <b>Phone: 624-3380</b>	03/27/24	04/17/24	04/17/24
Advertised On Time	<b>WOOLWICH, ROUTE 127, LC #228491</b> <b>Project Identification No: 027174.00</b> <b>Description:</b> Large culvert (#228491) located 0.34 of a mile northeast of River Road. <b>Administered By:</b> <b>Total Project Estimate: \$620,000</b> <b>Program Manager: Brad Foley</b> <b>Phone: 624-3480</b>	03/27/24	03/27/24	03/27/24
Advertised On Time	<b>COPLIN PLT, ROUTE 16 (#921882 AND #921883)</b> <b>Project Identification No: 023263.00</b> <b>Description:</b> Cross culverts (#921882 and #921883) located 0.14 of a mile south of the Eustis town line. <b>Administered By:</b> <b>Total Project Estimate: \$464,000</b> <b>Program Manager: David Bernhardt</b> <b>Phone: 624-3380</b>	04/03/24	04/03/24	04/03/24
Advertised On Time	<b>PERRY-EAST MACHIAS, ROUTE 1</b> <b>Project Identification No: 026630.17</b> <b>Description:</b> Route 1: Beginning 1.93 miles north of Whiting town line and extending north 8.31, includes 8.73 additional miles along Route 1. Route 190: Beginning at Route 1 and extending south 2.53 miles. Including approaches. FHWA INFRA Grant recipient. <b>Administered By:</b> <b>Total Project Estimate: \$1,171,000</b> <b>Program Manager: David Bernhardt</b> <b>Phone: 624-3380</b>	04/03/24	04/17/24	04/17/24
Delayed	<b>REGION 3 CABLE GUARDRAIL REPLACEMENT</b> <b>Project Identification No: 026916.00</b> <b>Description:</b> Obsolete cable guardrail replacement. <b>Administered By:</b> <b>Total Project Estimate: \$1,306,000</b> <b>Program Manager: David Bernhardt</b> <b>Phone: 624-3380</b>	04/03/24	06/26/24	
Advertised On Time	<b>BOOTHBAY HARBOR-ROCKPORT-CAMDEN ADA RAMP IMPROVEMENTS</b> <b>Project Identification No: 026594.30</b>	04/10/24	04/24/24	04/24/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Description:</b> Boothbay Harbor-Rockport-Camden ADA Ramp Improvements for LCP and CPR in Region 2-2023. <b>Administered By:</b> <b>Total Project Estimate:</b> \$478,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380			
Advertised On Time	<b>DEBLOIS-BEDDINGTON, ROUTE 193</b> <b>Project Identification No:</b> 026872.20 <b>Description:</b> Beginning at Hatchery Road and extending north 9.07 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> \$554,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/10/24	04/17/24	04/17/24
Advertised On Time	<b>OAKLAND-FAIRFIELD ADA RAMP IMPROVEMENTS IN REGION 2-2024.</b> <b>Project Identification No:</b> 026594.40 <b>Description:</b> Waterville-Oakland-Fairfield ADA Ramp Improvements in Region 2-2023. <b>Administered By:</b> <b>Total Project Estimate:</b> \$837,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/10/24	04/24/24	04/24/24
On Time	<b>REGION 4 ADA RAMP IMPROVEMENTS - 1</b> <b>Project Identification No:</b> 027708.00 <b>Description:</b> ADA improvements. <b>Administered By:</b> <b>Total Project Estimate:</b> \$374,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/10/24	05/08/24	
On Time	<b>REGION 4 ADA RAMP IMPROVEMENTS - 2</b> <b>Project Identification No:</b> 027710.00 <b>Description:</b> ADA improvements. <b>Administered By:</b> <b>Total Project Estimate:</b> \$214,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/10/24	05/08/24	
On Time	<b>2024 LARGE ANIMAL SIGNAGE</b> <b>Project Identification No:</b> 026246.00 <b>Description:</b> Install large animal high impact area signage on select corridors. <b>Administered By:</b> <b>Total Project Estimate:</b> \$86,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/17/24	05/08/24	
Delayed	<b>SABATTUS, HIGH STREET &amp; GREENE STREET</b> <b>Project Identification No:</b> 024353.00 <b>Description:</b> Beginning at Holden Lane and extending west 0.11 of a mile to Elm Street. Beginning at Hemlock Street and extending west 0.04 of a mile. <b>Administered By:</b> <b>Total Project Estimate:</b> \$684,000 <b>Program Manager:</b> David Bernhardt	04/17/24	06/05/24	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Phone: 624-3380</b>			
On Time	<b>TURNER, ROUTE 4</b> <b>Project Identification No: 026286.00</b> <b>Description:</b> Located at the intersection of Route 4 and Weston Road. <b>Administered By:</b> <b>Total Project Estimate: \$1,301,000</b> <b>Program Manager: Brad Foley</b> <b>Phone: 624-3480</b>	04/17/24	05/15/24	
Delayed	<b>TURNER, ROUTE 4</b> <b>Project Identification No: 024199.00</b> <b>Description:</b> Located at the intersection of Route 4 and Route 117. <b>Administered By:</b> <b>Total Project Estimate: \$1,769,000</b> <b>Program Manager: Brad Foley</b> <b>Phone: 624-3480</b>	04/17/24	05/29/24	
On Time	<b>MACHIAS-WHITING, ROUTE 1/ROUTE 190</b> <b>Project Identification No: 026630.14</b> <b>Description:</b> Various locations on Route 1 and Route 190 between Machias and Whiting. FHWA INFRA Grant recipient. <b>Administered By:</b> <b>Total Project Estimate: \$799,000</b> <b>Program Manager: David Bernhardt</b> <b>Phone: 624-3380</b>	04/24/24	05/15/24	
Advertised On Time	<b>ALBANY TWP, ROUTE 5</b> <b>Project Identification No: 026968.00</b> <b>Description:</b> Beginning at Stoneham town line and extending southeast 0.91 of a mile. <b>Administered By:</b> <b>Total Project Estimate: \$941,000</b> <b>Program Manager: David Bernhardt</b> <b>Phone: 624-3380</b>	04/24/24	05/01/24	05/01/24
Advertised On Time	<b>BRUNSWICK, PLEASANT STREET, MAINE STREET</b> <b>Project Identification No: 026134.00</b> <b>Description:</b> Traffic signal modifications on Maine Street and Pleasant Street. <b>Administered By:</b> <b>Total Project Estimate: \$1,014,000</b> <b>Program Manager: Jeffrey Tweedie</b> <b>Phone: 624-3420</b>	04/24/24	05/01/24	05/01/24
On Time	<b>REGION 5 ADA RAMP IMPROVEMENTS</b> <b>Project Identification No: 027712.00</b> <b>Description:</b> ADA improvements. <b>Administered By:</b> <b>Total Project Estimate: \$822,000</b> <b>Program Manager: David Bernhardt</b> <b>Phone: 624-3380</b>	04/24/24	05/08/24	
Advertised On Time	<b>TOPSHAM, ROUTE 196, TOPSHAM FAIR MALL ROAD</b> <b>Project Identification No: 026138.00</b>	04/24/24	05/01/24	05/01/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Description:</b> Traffic Signal modifications on Route 196 and Topsham Fair Mall Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,367,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420			
On Time	<b>2024 STATEWIDE RUMBLE STRIPS</b> <b>Project Identification No:</b> 026260.00 <b>Description:</b> Rumble Strips: New and replacement for recently paved roads. <b>Administered By:</b> <b>Total Project Estimate:</b> \$745,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	06/12/24	06/12/24	
On Time	<b>EAGLE LAKE, ROUTE 11 (#941218)</b> <b>Project Identification No:</b> 024267.00 <b>Description:</b> Large culvert (#941218) located 0.11 of a mile south of Makayla Drive. <b>Administered By:</b> <b>Total Project Estimate:</b> \$655,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	06/19/24	07/03/24	
On Time	<b>ADA IMPROVEMENTS FOR LCP AND CPR IN REGION 1</b> <b>Project Identification No:</b> 026592.00 <b>Description:</b> ADA Improvements for LCP and CPR in Region 1. <b>Administered By:</b> <b>Total Project Estimate:</b> \$696,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	07/31/24	07/31/24	
On Time	<b>BANGOR, GRIFFIN ROAD AND KENDUSKEAG AVENUE SIGNAL</b> <b>Project Identification No:</b> 026354.00 <b>Description:</b> Located at the intersection of Kenduskeag Avenue and Griffin Road. BACTS Sponsored. <b>Administered By:</b> Delivery is controlled by the local project administrator <b>Total Project Estimate:</b> \$373,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	10/09/24	10/09/24	
On Time	<b>BROOKLIN, ROUTE 175</b> <b>Project Identification No:</b> 023531.00 <b>Description:</b> Large culvert (#46688) located 0.05 of a mile south of Flye Point Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$871,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	11/27/24	11/27/24	
On Time	<b>EDGECOMB, RIVER ROAD (#123913)</b> <b>Project Identification No:</b> 026799.00	12/04/24	12/04/24	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Description:</b> Large culvert (#123913) located 0.94 of a mile north of McKay Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$970,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380			
On Time	<b>ETNA, ROUTE 2</b> <b>Project Identification No:</b> 024279.00 <b>Description:</b> Large culvert (#47394) located 0.73 of a mile east of West Etna Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$670,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	12/11/24	12/11/24	
On Time	<b>CHELSEA, ROUTE 17</b> <b>Project Identification No:</b> 026284.00 <b>Description:</b> Located at the intersection of Route 17 and Windsor Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$945,000 <b>Program Manager:</b> Brad Foley <b>Phone:</b> 624-3480	12/13/24	12/13/24	
On Time	<b>DOVER FOXCROFT, ROUTE 15</b> <b>Project Identification No:</b> 025329.00 <b>Description:</b> Located at the intersection of Route 7 and Route 15. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,485,000 <b>Program Manager:</b> Brad Foley <b>Phone:</b> 624-3480	12/18/24	12/18/24	
On Time	<b>WINDHAM, ROUTE 302</b> <b>Project Identification No:</b> 025265.00 <b>Description:</b> Located at the intersection of Route 302 and Albion Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$626,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	12/18/24	12/18/24	
On Time	<b>SANFORD, ROUTE 202</b> <b>Project Identification No:</b> 023747.00 <b>Description:</b> Large culvert (#46484) located 0.19 of a mile northeast of Jellerson Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,945,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	12/26/24	06/05/24	

## Maintenance

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	<b>BRISTOL, ROUTE 32</b> <b>Project Identification No:</b> 028702.00 <b>Description:</b> Beginning 0.02 of a north of the north intersection of Spring Hill Loop and extending north 0.40 of a mile. <b>Administered By:</b> <b>Total Project Estimate:</b> \$394,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	01/24/24	01/24/24	01/24/24
Advertised On Time	<b>HARPSWELL, BAILEY ISLAND BR#2033</b> <b>Project Identification No:</b> 028708.00 <b>Description:</b> Bailey Island Bridge (#2033) over Wills Strait, located 0.38 of a mile north of the Garrison Cove Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,624,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	02/28/24	03/29/24	03/01/24
Advertised On Time	<b>STATEWIDE, INTERSTATE STRIPING</b> <b>Project Identification No:</b> 018769.24 <b>Description:</b> Polyurea striping for the interstate. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,219,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/28/24	01/31/24	01/31/24
Advertised On Time	<b>KITTERY I-95 NB VISITOR INFORMATION CENTER PARKING AREA AND ACCESS ROAD</b> <b>Project Identification No:</b> 026624.00 <b>Description:</b> Located at the Kittery Interstate 95 Northbound Visitor Information Center. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,202,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/13/24	03/06/24	03/06/24
Advertised On Time	<b>BENTON - CLINTON, RIVER ROAD</b> <b>Project Identification No:</b> 028728.10 <b>Description:</b> Beginning 0.06 of a mile north of Pleasant Drive and extending north 3.70 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> \$546,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/17/24	04/10/24	04/03/24
Delayed	<b>MADAWASKA, MILL STREET</b> <b>Project Identification No:</b> 025371.00 <b>Description:</b> Beginning 0.02 of a mile north of Route 1 and extending northeast 0.15 of a mile. <b>Administered By:</b> <b>Total Project Estimate:</b> \$265,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	05/15/24	06/26/24	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
On Time	<b>STOCKHOLM-MADAWASKA LAKE TWP., ROUTE 161</b> <b>Project Identification No:</b> 028644.10 <b>Description:</b> Beginning at Lake Shore Drive and extending northwest 0.60 of a mile to Cove Road. Beginning 0.10 of a mile north of Lake Street and extending north 0.59 of a mile to Moose Run Road.  <b>Administered By:</b> <b>Total Project Estimate:</b> \$95,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	06/26/24	06/26/24	
On Time	<b>STATEWIDE, RWIS ITS</b> <b>Project Identification No:</b> 024185.00 <b>Description:</b> Dedicated Short-Range Communications (DSRC), Road Weather Information System (RWIS), On-Board Units (OBUs), Automatic Vehicle Location (AVL) and meteorological support for plow truck connections. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,660,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	07/17/24	06/19/24	
On Time	<b>BANGOR, I-395 OHVDS ITS</b> <b>Project Identification No:</b> 026128.00 <b>Description:</b> Over Height Detection. <b>Administered By:</b> <b>Total Project Estimate:</b> \$400,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	09/25/24	09/25/24	
On Time	<b>STATEWIDE, INTERSTATE TRAFFIC CAMERAS ITS</b> <b>Project Identification No:</b> 026130.00 <b>Description:</b> Streaming cameras. <b>Administered By:</b> <b>Total Project Estimate:</b> \$580,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	10/23/24	10/23/24	

Multimodal

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	<b>SANFORD HEADS UP - UPDATED PEDESTRIAN SIGNAGE</b> <b>Project Identification No:</b> 026310.00 <b>Description:</b> Purchase and installation of new and replacement regulatory and warning signage at various locations. <b>Administered By:</b> Delivery is controlled by the local project administrator <b>Total Project Estimate:</b> \$75,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	01/24/24	01/24/24	01/23/24
Advertised On Time	<b>MAINE NORTHERN RAILWAY EARMARK</b> <b>Project Identification No:</b> 026746.01 <b>Description:</b> Upgrade the Presque Isle/Houlton/Fort Fairfield/Madawaska Lines and the mainline from Millinocket to Scopan Township. This project is using Congressionally Directed Spending. <b>Administered By:</b> <b>Total Project Estimate:</b> \$936,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	02/28/24	02/07/24	02/07/24
Advertised On Time	<b>BATH CHARTER BOAT PUBLIC DOCK SHIP</b> <b>Project Identification No:</b> 027762.00 <b>Description:</b> To construct a convenient, safe and accessible dock facility for the charter boats operating out of Bath and to allow easy public access to their business in a central location. <b>Administered By:</b> Delivery is controlled by the local project administrator <b>Total Project Estimate:</b> \$222,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	04/17/24	04/17/24	01/17/24
Advertised On Time	<b>LINCOLNVILLE FERRY SERVICE</b> <b>Project Identification No:</b> 026568.01 <b>Description:</b> Located 0.07 of a mile east of Route 1. <b>Administered By:</b> <b>Total Project Estimate:</b> \$50,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	05/01/24	05/01/24	05/01/24
Delayed	<b>S. PORTLAND-SCARBOROUGH, EASTERN TRAIL</b> <b>Project Identification No:</b> 019426.00 <b>Description:</b> Beginning at Wainwright Field in South Portland and extending south 0.80 of a mile to Pleasant Hill Road in Scarborough. <b>Administered By:</b> Delivery is controlled by the local project administrator <b>Total Project Estimate:</b> \$1,858,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	05/22/24	10/02/24	
Delayed	<b>SCARBOROUGH, EASTERN TRAIL</b> <b>Project Identification No:</b> 019426.10	05/22/24	10/02/24	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p><b>Description:</b> Eastern Trail bicycle and pedestrian connection. Beginning at Nonesuch River and extending east 0.60 of a mile to Pleasant Hill Road.</p> <p><b>Administered By:</b> Delivery is controlled by the local project administrator</p> <p><b>Total Project Estimate:</b> \$4,768,000</p> <p><b>Program Manager:</b> Jeffrey Tweedie</p> <p><b>Phone:</b> 624-3420</p>			
On Time	<p><b>BRUNSWICK, BOAT RAMP SHIP</b></p> <p><b>Project Identification No:</b> 026232.00</p> <p><b>Description:</b> Located 0.45 of a mile south of Pennell Way.</p> <p><b>Administered By:</b> Delivery is controlled by the local project administrator</p> <p><b>Total Project Estimate:</b> \$350,000</p> <p><b>Program Manager:</b> Jeffrey Tweedie</p> <p><b>Phone:</b> 624-3420</p>	06/19/24	06/19/24	
Advertised On Time	<p><b>KENNEBUNKPORT, CAPE PORPOISE PHASE 2, SHIP</b></p> <p><b>Project Identification No:</b> 025207.00</p> <p><b>Description:</b> Wharf improvements located at the end of Pier Road.</p> <p><b>Administered By:</b> Delivery is controlled by the local project administrator</p> <p><b>Total Project Estimate:</b> \$500,000</p> <p><b>Program Manager:</b> Jeffrey Tweedie</p> <p><b>Phone:</b> 624-3420</p>	06/19/24	06/19/24	01/19/24
Advertised On Time	<p><b>KENNEBUNKPORT, CAPE PORPOISE PHASE 3, SHIP</b></p> <p><b>Project Identification No:</b> 025205.00</p> <p><b>Description:</b> Bait shed demolition and reconstruction located at the end of Pier Road.</p> <p><b>Administered By:</b> Delivery is controlled by the local project administrator</p> <p><b>Total Project Estimate:</b> \$500,000</p> <p><b>Program Manager:</b> Jeffrey Tweedie</p> <p><b>Phone:</b> 624-3420</p>	06/19/24	06/19/24	01/19/24
Delayed	<p><b>LUBEC, BREAKWATER</b></p> <p><b>Project Identification No:</b> 026824.00</p> <p><b>Description:</b> Creation of a new breakwater, boat launch, parking lot, and wharf located off of Route 189 (135 Main Street). MARAD BUILD Grant recipient.</p> <p><b>Administered By:</b></p> <p><b>Total Project Estimate:</b> \$62,078,000</p> <p><b>Program Manager:</b> Jeffrey Tweedie</p> <p><b>Phone:</b> 624-3420</p>	06/26/24	10/21/24	
On Time	<p><b>SKOWHEGAN, SRTS SIDEWALKS</b></p> <p><b>Project Identification No:</b> 025277.00</p> <p><b>Description:</b> Beginning 0.38 of a mile northeast of Mary Street and extending northeast 0.29 of a mile on Norridgewock Avenue, and 0.09 of a mile on Pleasant Street and extending to Coburn Avenue.</p> <p><b>Administered By:</b></p> <p><b>Total Project Estimate:</b> \$1,240,000</p> <p><b>Program Manager:</b> Jeffrey Tweedie</p>	08/05/24	08/05/24	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Phone: 624-3420</b>			
On Time	<b>CHEBEAGUE/ GREAT DIAMOND/ CLIFF ISLAND/ PEAK'S</b> <b>Project Identification No: 024685.01</b> <b>Description:</b> Improvements to state owned assets serving the ferry. <b>Administered By:</b> <b>Total Project Estimate: \$4,450,000</b> <b>Program Manager: Jeffrey Tweedie</b> <b>Phone: 624-3420</b>	09/25/24	09/25/24	
On Time	<b>EASTPORT, HIGH ST. SIDEWALKS</b> <b>Project Identification No: 024357.00</b> <b>Description:</b> Beginning at Battery Street and extending north 0.27 of a mile. <b>Administered By:</b> Delivery is controlled by the local project administrator <b>Total Project Estimate: \$600,000</b> <b>Program Manager: Jeffrey Tweedie</b> <b>Phone: 624-3420</b>	09/25/24	09/25/24	
On Time	<b>MCS FERRY REPLACEMENT - MSFS</b> <b>Project Identification No: 024605.10</b> <b>Description:</b> New ferry that services the Maine State Ferry Service Project. Recipient of federal discretionary grant. <b>Administered By:</b> <b>Total Project Estimate: \$38,000,000</b> <b>Program Manager: Jeffrey Tweedie</b> <b>Phone: 624-3420</b>	09/25/24	09/25/24	
On Time	<b>VINALHAVEN, MAIN STREET, SHIP</b> <b>Project Identification No: 027610.00</b> <b>Description:</b> Replacement of Boat Ramps in downtown Vinalhaven. <b>Administered By:</b> Delivery is controlled by the local project administrator <b>Total Project Estimate: \$504,000</b> <b>Program Manager: Jeffrey Tweedie</b> <b>Phone: 624-3420</b>	09/25/24	09/25/24	
Advertised On Time	<b>BAR HARBOR COMMERCIAL SKIFF FLOATS</b> <b>Project Identification No: 027756.00</b> <b>Description:</b> The replacement of a float system that services commercial fishermen for the purposes of skiff and dinghy tie up. <b>Administered By:</b> Delivery is controlled by the local project administrator <b>Total Project Estimate: \$99,000</b> <b>Program Manager: Jeffrey Tweedie</b> <b>Phone: 624-3420</b>	10/09/24	04/01/24	04/01/24
On Time	<b>SWAN'S ISLAND EMS RAMP / FLOAT</b> <b>Project Identification No: 027758.00</b> <b>Description:</b> Installation of a gangway on the new float system. <b>Administered By:</b> Delivery is controlled by the local project administrator <b>Total Project Estimate: \$60,000</b>	10/16/24	10/16/24	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420			
On Time	<b>LEWISTON HEADS UP - "5 CORNERS" PED SAFETY CROSSING IMPROVEMENTS</b> <b>Project Identification No:</b> 026322.00 <b>Description:</b> Located at the intersection of Sabattus Street, Webster Street, Central Avenue, and Ash Street. <b>Administered By:</b> Delivery is controlled by the local project administrator <b>Total Project Estimate:</b> \$355,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	11/27/24	11/27/24	
On Time	<b>LEWISTON HEADS UP - NEW MAIN ST. PED CROSSING BETWEEN BEARCE AVE. AND MONTELLO ST.</b> <b>Project Identification No:</b> 026318.00 <b>Description:</b> Installation of a new high visibility pedestrian crossing. Beginning at Bearce Avenue and extending north 0.25 of a mile to Montello Street. <b>Administered By:</b> Delivery is controlled by the local project administrator <b>Total Project Estimate:</b> \$225,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	11/27/24	11/27/24	
On Time	<b>LEWISTON, MAIN STREET, SABATTUS STREET, HEADS UP</b> <b>Project Identification No:</b> 025621.00 <b>Description:</b> Pedestrian safety improvements to three new priority crosswalk locations on Main and Sabattus Streets to include ADA accommodations, high visibility treatments, and rectangular rapid flashing beacons (RRFBs). <b>Administered By:</b> Delivery is controlled by the local project administrator <b>Total Project Estimate:</b> \$810,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	11/27/24	11/27/24	
On Time	<b>LIMESTONE, 1A; HIGH; HUGGARD</b> <b>Project Identification No:</b> 023813.00 <b>Description:</b> Beginning on Route 1A at School Avenue and extending west on FFA Avenue for 0.10 of a mile, then continuing on High Street for 0.43 of a mile to Route 89. Also includes Huggard Avenue from High St. 0.10 of a mile east, across Route 1A to Cyr Drive. <b>Administered By:</b> <b>Total Project Estimate:</b> \$230,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	12/04/24	12/04/24	