

***Lewiston Public Schools
New Elementary School***

*Post Bid Budget
April 17, 2008*

PROPOSED PROJECT SCHEDULE

<u>Activity</u>	<u>Date</u>
Concept Approval by State Board of Education	November 2006
Referendum Date	February 2007
Schematic Design Complete	May 2007
Design Development Complete	June 2007
Construction Documents Complete/Final Review	August 2007
Design & Funding Approval by State Board of Education	October 2007
Project out to Bid	October 2007
Bid Opening	November 2007
Final Funding Approval by the Commissioner of Education	April 2008
Dept. of Education Established Bond Date	Fall 2008
Substantial Completion	July 2009
Occupancy	September 2009

SQUARE FOOT ANALYSIS

<u>Space Definition</u>	<u>State/Local</u>	<u>Local Only</u>
New Construction	85,800	4,900

