

MaineDOT Construction Advertisement Schedule Status Report

The projects listed below consist of the MaineDOT 2016 Construction Advertisement Plan and any projects that have been added to the schedule since the publication of the plan.

Dates and cost estimates are subject to change as projects become more fully developed.

This report will be updated each Monday. Questions about specific projects should be directed to the Program Manager listed below.

[Click here to view the Construction Advertisement Plan](#)

Bridge Construction

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised Late	HAYNESVILLE, BR # 5623 Project Identification No: 020509.00 Description: Haynesville Bridge (#5623) over Mattawamkeag River. Located 0.30 of a mile northeast of Danforth Road. Total Project Estimate: \$3,000,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised Late	03/16/16	04/20/2016	04/20/2016
Advertised On Time	CLINTON, CAIN BR # 2117 Project Identification No: 020480.00 Description: Cain Bridge (# 2117) over Twelve Mile Stream. Located about 0.03 of a mile north of Baker Street. Total Project Estimate: \$1,500,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: Added to Schedule Status: Advertised On Time		01/06/2016	01/13/2016
Advertised On Time	BATH WEST APPROACH BR #3838 Project Identification No: 019273.00 Description: West Approach Bridge (# 3838) over SMO RR and city streets. Located 0.03 of a mile northeast of Washington Street. Total Project Estimate: \$16,400,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: Added to Schedule Status: Advertised On Time		01/06/2016	01/06/2016
Advertised On Time	STOCKHOLM, MADAWASKA BR #5160 Project Identification No: 019318.00 Description: Madawaska Bridge (#5160) over Little Madawaska River. Located 0.03 of a mile north of Lake Street. Total Project Estimate: \$2,000,000 Program Manager: Wayne Frankhauser Phone: 624-3490	03/02/16	03/02/2016	03/02/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Comments: - Status: Advertised On Time			
Advertised On Time	CAMDEN, BAKERY BRIDGE #2981 Project Identification No: 020491.00 Description: Bakery Bridge (#2981) over Megunticook River. Located 0.03 of a mile northwest of Mechanic Street. Total Project Estimate: \$1,200,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised On Time	02/17/16	03/07/2016	03/09/2016
Advertised On Time	BATH-BRUNSWICK, NEW MEADOWS BR Project Identification No: 020478.00 Description: New Meadows #2 Bridge (#2604) over New Meadows River. Located on the Bath - Brunswick town line. Total Project Estimate: \$1,200,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised On Time	03/02/16	03/17/2016	03/16/2016
Advertised On Time	MEDDYBEMPS, MEDDYBEMP BR #3736 Project Identification No: 020506.00 Description: Meddybemps Bridge (#3736) over Denny's River. Located 0.23 of a mile northeast of Green Hill Road. Total Project Estimate: \$2,000,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised On Time	03/09/16	03/23/2016	03/23/2016
Advertised On Time	MARIAVILLE, GOODWIN BR #3562 Project Identification No: 020496.00 Description: Goodwin Bridge (#3562) over West Branch Union River. Located 0.02 of a mile northeast of River Road. Total Project Estimate: \$2,900,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised On Time	03/16/16	04/06/2016	04/06/2016
Advertised On Time	NAPLES, CROCKETT BR #2199 Project Identification No: 020466.00 Description: Crockett Bridge (#2199) over Muddy River. Located 0.28 of a mile east of Burnell Road. Total Project Estimate: \$2,000,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised On Time	04/13/16	04/13/2016	04/13/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	WATERBORO-LIMERICK, STIMSON Project Identification No: 020476.00 Description: Stinson Bridge (#2807) over Little Ossipee River. Located on the Limerick - Waterboro town line. Total Project Estimate: \$3,100,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised On Time	05/04/16	05/04/2016	05/04/2016
Advertised On Time	MILFORD, LOWER TRESTLE BR#3535 Project Identification No: 019312.00 Description: Lower Trestle Bridge (#3535) over Sunkhaze Stream/River Overflow. Located 1.25 miles south of French Settlement Road. Total Project Estimate: \$2,900,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised On Time	06/15/16	06/22/2016	06/22/2016
Advertised On Time	MILFORD, SUNKHAZE BR #2825 Project Identification No: 020505.00 Description: Sunkhaze Bridge (#2825) over Sunkhaze Stream/River Overflow. Located 1.50 miles north of Grove Street. Total Project Estimate: \$2,400,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised On Time	06/15/16	06/22/2016	06/22/2016
Advertised On Time	LOWELL, PASSADUMKEAG BR #3527 Project Identification No: 018930.00 Description: Passadumkeag Bridge (#3527) over Passadumkeag Stream. Located 1.43 miles north of the Summit Twp town line. Total Project Estimate: \$220,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Advertised On Time	06/29/16	07/01/2016	02/26/2016
Advertised On Time	MARIAVILLE, TNNRY BRK BR #0455 Project Identification No: 022631.00 Description: Tannery Brook Bridge (#0455) over Tannery Brook. Located 0.60 of a mile south of Route 181. Total Project Estimate: \$240,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Advertised On Time	07/06/16	07/07/2016	03/16/2016
Advertised On	KENNEBUNK-K'PORT, MJL BR #2230	06/29/16	07/13/2016	07/13/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Time	Project Identification No: 022504.00 Description: Mathew J. Lanigan Bridge (#2230) over Kennebunk River. Located on the Kennebunk - Kennebunkport town line. Total Project Estimate: \$3,600,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised On Time			
Advertised On Time	N HAVEN, PULPIT HARBOR BR#2692 Project Identification No: 017876.00 Description: Pulpit Harbor Bridge (#2692) over Mill Stream. Located 0.10 of a mile north of Middle Road. Total Project Estimate: \$2,400,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised On Time	06/29/16	07/20/2016	07/20/2016
Advertised On Time	PERU-MEXICO, ANDRO RIV BR 2019 Project Identification No: 018498.00 Description: Androscoggin River Bridge (#2019) over Androscoggin River. Located on Peru - Mexico town line. Total Project Estimate: \$9,600,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised On Time	08/31/16	09/28/2016	09/28/2016
Advertised On Time	GORHAM,DEGUIO MILL #3762 Project Identification No: 015605.00 Description: Deguio Mill Bridge (#3762) over Little River. Located 0.23 of a mile south of Acorn Street. Total Project Estimate: \$2,300,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised On Time	12/07/16	12/14/2016	12/14/2016
Advertised On Time	ANDOVER, BRICKETT BR #3996 Project Identification No: 022619.00 Description: Brickett Bridge (#3996) over West Branch Ellis River. Located 0.30 of a mile north of Route 5. Total Project Estimate: \$1,700,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised On Time	11/30/16	12/14/2016	12/14/2016
Delayed	BROWNVILLE, BRVILE JCT BR 3222 Project Identification No: 020503.00	11/23/16	Jul - 2017	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p>Description: Brownville Junction Bridge (#3222) over Pleasant River. Located 0.03 of a mile northeast of Railroad Avenue.</p> <p>Total Project Estimate: \$4,100,000</p> <p>Program Manager: Wayne Frankhauser</p> <p>Phone: 624-3490</p> <p>Comments: -</p> <p>Status: Delayed</p>			
On Time	<p>TREMONT, CLARK BR #3663</p> <p>Project Identification No: 019305.00</p> <p>Description: Clark Bridge (#3663) over Marshall Brook. Located 0.14 of a mile northwest of Flat Iron Road.</p> <p>Total Project Estimate: \$2,200,000</p> <p>Program Manager: Wayne Frankhauser</p> <p>Phone: 624-3490</p> <p>Comments: -</p> <p>Status: On Time</p>	08/17/16	09/14/2016	09/14/2016
On Time	<p>PERHAM, SPAULDING BR #3814</p> <p>Project Identification No: 022635.00</p> <p>Description: Spaulding Bridge (#3814) over Salmon Brook. Located 0.60 of a mile west of Salmon Lake Road.</p> <p>Total Project Estimate: \$830,000</p> <p>Program Manager: Wayne Frankhauser</p> <p>Phone: 624-3490</p> <p>Comments: -</p> <p>Status: On Time</p>	11/30/16	12/21/2016	
On Time	<p>PITTSFIELD, I-95 NB BR #5988</p> <p>Project Identification No: 022628.00</p> <p>Description: I-95 NB/MCRR Bridge (#5988) over the abandoned MCRR (no tracks). Located 0.03 of a mile southwest of Route 152.</p> <p>Total Project Estimate: \$2,100,000</p> <p>Program Manager: Wayne Frankhauser</p> <p>Phone: 624-3490</p> <p>Comments: -</p> <p>Status: On Time</p>	12/07/16	12/21/2016	
On Time	<p>ARUNDEL, BARTLETT BRIDGE #2041</p> <p>Project Identification No: 020468.00</p> <p>Description: Bartlett Bridge (#2041) over the Kennebunk River. Located on the Kennebunk - Arundel town line.</p> <p>Total Project Estimate: \$2,600,000</p> <p>Program Manager: Wayne Frankhauser</p> <p>Phone: 624-3490</p> <p>Comments: -</p> <p>Status: On Time</p>	11/30/16	12/21/2016	
On Time	<p>PITTSFIELD, I95 NB BR # 5987</p> <p>Project Identification No: 022640.00</p>	12/14/16	12/21/2016	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p>Description: I-95 NB/Route 152 Bridge (#5987) over Route 152. Located 1.16 miles north of Somerset Avenue.</p> <p>Total Project Estimate: \$1,000,000</p> <p>Program Manager: Wayne Frankhauser</p> <p>Phone: 624-3490</p> <p>Comments: -</p> <p>Status: On Time</p>			
On Time	<p>PITTSFIELD, I95 NB BR #5990</p> <p>Project Identification No: 022622.00</p> <p>Description: I-95 NB/Sebasticook River Bridge (#5990) over Sebasticook River. Located 0.16 of a mile northeast of Route 152.</p> <p>Total Project Estimate: \$1,300,000</p> <p>Program Manager: Wayne Frankhauser</p> <p>Phone: 624-3490</p> <p>Comments: -</p> <p>Status: On Time</p>	12/14/16	12/21/2016	
On Time	<p>S THOMASTON, WESKEAG BR #2425</p> <p>Project Identification No: 020485.00</p> <p>Description: Weskeag Bridge (#2425) over Weskeag River. Located 0.04 of a mile west of Elm Street. This project includes a new sidewalk on the Bridge.</p> <p>Total Project Estimate: \$2,200,000</p> <p>Program Manager: Wayne Frankhauser</p> <p>Phone: 624-3490</p> <p>Comments: -</p> <p>Status: On Time</p>	12/07/16	12/28/2016	
On Time	<p>LOVELL, GERRY BR (# 5630)</p> <p>Project Identification No: 018740.00</p> <p>Description: Gerry Bridge (#5630) over Kezar River. Located 0.13 of a mile east of Route 5.</p> <p>Total Project Estimate: \$490,000</p> <p>Program Manager: Wayne Frankhauser</p> <p>Phone: 624-3490</p> <p>Comments: -</p> <p>Status: On Time</p>	12/14/16	12/28/2016	
On Time	<p>TA R7 WELS, SCHOODIC BR #2747</p> <p>Project Identification No: 022636.00</p> <p>Description: Schoodic Bridge (#2747) over Dolby Flowage. Located 0.15 of a mile east of Millinocket town line.</p> <p>Total Project Estimate: \$1,500,000</p> <p>Program Manager: Wayne Frankhauser</p> <p>Phone: 624-3490</p> <p>Comments: -</p> <p>Status: On Time</p>	12/21/16	12/28/2016	
On Time	<p>ALTON, TANNERY BRIDGE #5100</p> <p>Project Identification No: 017866.00</p> <p>Description: Tannery Bridge (#5100) over Dead Stream. Located 0.20 of a mile east of Gerry Lane.</p>	12/07/16	12/28/2016	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Total Project Estimate: \$590,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: On Time			

Bridges Other

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised Late	CONNOR TWP, HLFWY BRK BR #2344 Project Identification No: 020507.00 Description: Halfway Brook Bridge (#2344) over Halfway Brook. Located 0.10 of a mile north of Jemtland Road. Total Project Estimate: \$60,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised Late	04/13/16		07/31/2016
Advertised Late	LILY BAY TWP., BRIDGE 6148 Project Identification No: 018739.00 Description: Lily Bay Bridge (#6148) over Lily Bay Stream. Located 0.05 of a mile north of Walters Road. Total Project Estimate: \$230,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised Late	10/26/16	12/14/2016	12/14/2016
Advertised On Time	FARMINGTON, FAIRBANKS BR #2271 Project Identification No: 018987.00 Description: Fairbanks Bridge (#2271) over the Sandy River. Located 0.27 of a mile southwest of the Strong Road. Total Project Estimate: \$350,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: Added to Schedule Status: Advertised On Time		03/09/2016	03/09/2016
Advertised On Time	TOPSHAM, I 295 NB BRIDGE #6270 Project Identification No: 018934.00 Description: Interstate 295 NB Bridge (#6270) over Maine Central Railroad. Located 0.38 of a mile north of the Brunswick town line. Total Project Estimate: \$140,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised On Time	02/17/16	03/09/2016	03/09/2016
Advertised On Time	TOPSHAM, I 295 SB #1512 Project Identification No: 018933.00 Description: Interstate 295 SB Bridge (#1512). Located 0.39 of a mile north of the Brunswick town line. Total Project Estimate: \$140,000 Program Manager: Wayne Frankhauser Phone: 624-3490	02/17/16	03/09/2016	03/09/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Comments: - Status: Advertised On Time			
Advertised On Time	TOPSHAM, I 295 SB BRIDGE #1511 Project Identification No: 018932.00 Description: Interstate 295 SB Bridge (#1511) over River Road. Located 0.11 of a mile north of the Brunswick town line. Total Project Estimate: \$150,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised On Time	02/17/16	03/09/2016	03/09/2016
Advertised On Time	TOPSHAM, I 295 BRIDGE #6269 Project Identification No: 018931.00 Description: Interstate 295 Bridge (#6269) over River Road. Located 0.11 of a mile north of the Brunswick town line. Total Project Estimate: \$140,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised On Time	02/17/16	03/09/2016	03/09/2016
Advertised On Time	BRUNSWICK, ANDRO RV BR # 6268 Project Identification No: 018729.00 Description: I-295/Androscoggin River Bridge (#6268) over the Androscoggin River. Located at the Brunswick-Topsham town line. Total Project Estimate: \$1,100,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised On Time	02/17/16	03/09/2016	03/09/2016
Advertised On Time	TOPSHAM ANDROSCOGGIN BR #1510 Project Identification No: 016874.00 Description: I-295 SB/Androscoggin River Bridge (#1510) over Androscoggin River. Located at the Topsham - Brunswick town line. Total Project Estimate: \$1,100,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised On Time	02/17/16	03/09/2016	03/09/2016
Advertised On Time	PITTSFIELD-BENTON, I-95 SB BR Project Identification No: 022609.00 Description: I-95 SB/Webb Road Bridge (#1449) in Pittsfield; I-95 SB/Hinkley Road Bridge (#1454) in Clinton; I-95 SB/River Road Bridge (#1455) in Benton. Total Project Estimate: \$71,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: -	03/09/16	03/10/2016	03/09/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Status: Advertised On Time			
Advertised On Time	ISLAND FALLS, I-95 SB BRIDGES Project Identification No: 022633.00 Description: I-95 SB/B&ARR & Patten Road Bridge (#6176); I-95 SB/Fish Stream & Bog Brook Road Bridge (#6177); I-95 SB/West Branch Mattawamkeag River Bridge (#6178); Route 159/I-95 Bridge (#6175); Route 159/West Branch Mattawamkeag River Bridge (#6163). Total Project Estimate: \$680,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised On Time	03/23/16	03/30/2016	03/30/2016
Advertised On Time	TOPSHAM, RT 201/ I295 BR #6308 Project Identification No: 016873.00 Description: Route 201 Bridge (#6308) over Interstate 295. Located 0.22 of a mile north of the Old Augusta Road. Total Project Estimate: \$510,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised On Time	03/30/16	04/01/2016	03/23/2016
Advertised On Time	BRUNSWICK, I-295 RMP BR #1142 Project Identification No: 018937.00 Description: Interstate 295 SB Off Ramp Bridge (#1142). Located 0.48 of a mile north of the Durham Road. Total Project Estimate: \$390,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised On Time	03/30/16	04/01/2016	03/23/2016
Advertised On Time	BRUNSWICK, US 1 SB RMP BR#6286 Project Identification No: 016854.00 Description: Route 1 Ramp Bridge (#6286) over Interstate 295. Located 0.50 of a mile north of Interstate 295 Exit 28. Total Project Estimate: \$460,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised On Time	03/30/16	04/01/2016	03/23/2016
Advertised On Time	TOPSHAM, ROUTE 196 BR #6307 Project Identification No: 018938.00 Description: Route 196 Bridge (#6307) over Interstate 295. Located 0.36 of a mile north of Mallett Drive. Total Project Estimate: \$920,000 Program Manager: Wayne Frankhauser Phone: 624-3490	03/30/16	04/01/2016	03/23/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Comments: - Status: Advertised On Time			
Advertised On Time	BRUNSWICK, DURHAM RD BR #6287 Project Identification No: 018940.00 Description: Durham Road Bridge (#6287) over Durham Road. Located 0.66 of a mile north of Interstate 295 SB. Total Project Estimate: \$310,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised On Time	03/30/16	04/01/2016	03/23/2016
Advertised On Time	OXBOW PLT UMCOLCUS STR BR#2877 Project Identification No: 017880.00 Description: Umcolcus Stream Bridge (#2877) over Umcolcus Stream. Located 4.50 miles west of River Road. Total Project Estimate: \$820,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised On Time	03/16/16	04/06/2016	04/06/2016
Advertised On Time	FARMINGTON, BRDGS #2146, #2705 Project Identification No: 018986.00 Description: Center Bridge (#2146) over Sandy River. Located 0.10 of a mile southwest of Main Street. Red Bridge (#2705) over Temple Stream. Located 0.25 of a mile north of Fyfe Road. Total Project Estimate: \$350,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: Added to Schedule Status: Advertised On Time		04/06/2016	04/06/2016
Advertised On Time	BANGOR, I-95/KENDUSKEAG (#5791 Project Identification No: 018723.00 Description: I-95/Kenduskeag Stream Bridge (#5791) over Kenduskeag Stream and Valley Avenue. Located 0.25 of a mile north of Ohio Street. Total Project Estimate: \$230,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised On Time	04/27/16	04/27/2016	04/27/2016
Advertised On Time	NEWFIELD, DAMS MILLS BR #5313 Project Identification No: 018936.00 Description: Dam's Mills Bridge (#5313) over Little Ossipee River. Located 0.05 of a mile south of Route 11. Total Project Estimate: \$160,000 Program Manager: Wayne Frankhauser Phone: 624-3490	05/11/16	05/08/2016	05/11/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Comments: - Status: Advertised On Time			
Advertised On Time	SOUTH PORTLAND, RTE 1 BR #6256 Project Identification No: 018939.00 Description: Route 1 Connector Bridge (#6256) over Broadway. Located at the Route 1 connector ramp. Total Project Estimate: \$340,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised On Time	05/11/16	05/18/2016	05/18/2016
Advertised On Time	BIDDEFORD, B&M RR BR #0822 Project Identification No: 018945.00 Description: B&M Railroad Bridge (#0822) over B&M Railroad. Located 0.40 of a mile northwest of Route 1. Total Project Estimate: \$650,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised On Time	05/11/16	05/18/2016	05/18/2016
Advertised On Time	SOUTH PORTLAND, RR OP BR #6198 Project Identification No: 018942.00 Description: Railroad Overpass Bridge (#6198) over PTRR. Located 0.11 of a mile north of Route 1. Total Project Estimate: \$200,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised On Time	05/11/16	05/18/2016	05/18/2016
Advertised On Time	SOUTH PORTLAND, RTE 1 BR #6258 Project Identification No: 018943.00 Description: Route 1 Connector Bridge (#6258) over Broadway. Located at the Route 1 connector ramp. Total Project Estimate: \$310,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised On Time	05/11/16	05/18/2016	05/18/2016
Advertised On Time	SOUTH PORTLAND, RTE 1 BR #6257 Project Identification No: 018941.00 Description: Route 1 Connector Bridge (#6257) over Broadway. Located 0.36 of a mile south of Interstate 295 southbound. Total Project Estimate: \$390,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised On Time	05/11/16	05/18/2016	05/18/2016
Advertised On Time	WHITEFIELD, NORTHY BR #3395 Project Identification No: 021896.00		07/13/2016	07/13/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p>Description: Northy Bridge (#3395) over West Branch Sheepscot River. Located 0.84 of a mile south of Vigue Road.</p> <p>Total Project Estimate: \$190,000</p> <p>Program Manager: Wayne Frankhauser</p> <p>Phone: 624-3490</p> <p>Comments: Added to Schedule</p> <p>Status: Advertised On Time</p>			
Advertised On Time	<p>YARMOUTH, COTTON MILL BR #3983</p> <p>Project Identification No: 022518.00</p> <p>Description: Cotton Mill Bridge (#3983) over Royal River. Located 0.16 of a mile northeast of Main Street.</p> <p>Total Project Estimate: \$480,000</p> <p>Program Manager: Wayne Frankhauser</p> <p>Phone: 624-3490</p> <p>Comments: -</p> <p>Status: Advertised On Time</p>	08/10/16	08/10/2016	08/10/2016
Advertised On Time	<p>RUMFORD, UPPER CANAL BR 5619</p> <p>Project Identification No: 018981.00</p> <p>Description: Upper Canal Bridge (#5619) over Mill Canal. Located 0.04 of a mile east of Canal Street.</p> <p>Total Project Estimate: \$460,000</p> <p>Program Manager: Wayne Frankhauser</p> <p>Phone: 624-3490</p> <p>Comments: -</p> <p>Status: Advertised On Time</p>	08/31/16	08/31/2016	05/31/2016
Advertised On Time	<p>PROSPECT-VERONA, PENOB NAR BR</p> <p>Project Identification No: 022623.00</p> <p>Description: Penobscot Narrows Bridge (#6421) over Penobscot River. Located on the Prospect - Verona Island town line.</p> <p>Total Project Estimate: \$2,700,000</p> <p>Program Manager: Wayne Frankhauser</p> <p>Phone: 624-3490</p> <p>Comments: -</p> <p>Status: Advertised On Time</p>	09/07/16	09/21/2016	09/21/2016
Advertised On Time	<p>NAPLES, OLD CROOKED RV BR#0187</p> <p>Project Identification No: 018744.00</p> <p>Description: Old Crooked River Bridge (#0187) over the Crooked River. Located 0.04 of a mile north of Route 302.</p> <p>Total Project Estimate: \$220,000</p> <p>Program Manager: Wayne Frankhauser</p> <p>Phone: 624-3490</p> <p>Comments: -</p> <p>Status: Advertised On Time</p>	09/21/16	09/21/2016	09/21/2016
Advertised On Time	<p>HALLOWELL, MILLIKENS BRDG 3158</p> <p>Project Identification No: 018737.00</p>	10/12/16	10/18/2016	11/09/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p>Description: Millikens Crossing Bridge (#3158) over Maine Central Railroad (MCRR). Located 0.11 of a mile south of Greenville Street.</p> <p>Total Project Estimate: \$660,000</p> <p>Program Manager: Wayne Frankhauser</p> <p>Phone: 624-3490</p> <p>Comments: -</p> <p>Status: Advertised On Time</p>			
Advertised On Time	<p>BURNHAM, EEL WEIR BR #6209</p> <p>Project Identification No: 018730.00</p> <p>Description: Eel Weir Bridge (#6209) over Sebecook River. Located on the Burnham - Pittsfield town line.</p> <p>Total Project Estimate: \$510,000</p> <p>Program Manager: Wayne Frankhauser</p> <p>Phone: 624-3490</p> <p>Comments: -</p> <p>Status: Advertised On Time</p>	10/05/16	10/26/2016	10/26/2016
Advertised On Time	<p>BENTON, I-95 BR #5994</p> <p>Project Identification No: 018726.00</p> <p>Description: Bellsqueeze Road/I-95 Bridge (#5994) over Interstate 95. Located 1.78 miles north of Bangor Road.</p> <p>Total Project Estimate: \$280,000</p> <p>Program Manager: Wayne Frankhauser</p> <p>Phone: 624-3490</p> <p>Comments: -</p> <p>Status: Advertised On Time</p>	10/12/16	10/31/2016	11/02/2016
Advertised On Time	<p>CARIBOU, AROOSTOOK R. BR #5572</p> <p>Project Identification No: 022634.00</p> <p>Description: Aroostook River Bridge (#5572) over Aroostook River. Located 0.12 of a mile east of Route 1.</p> <p>Total Project Estimate: \$580,000</p> <p>Program Manager: Wayne Frankhauser</p> <p>Phone: 624-3490</p> <p>Comments: -</p> <p>Status: Advertised On Time</p>	10/19/16	11/16/2016	11/16/2016
Advertised On Time	<p>I-295 SB / ROYAL RIVER BR#1508</p> <p>Project Identification No: 021731.00</p> <p>Description: I-295 SB / Royal River Bridge (#1508) over the Royal River. Located 1.64 miles south of Freeport town line.</p> <p>Total Project Estimate: \$330,000</p> <p>Program Manager: Wayne Frankhauser</p> <p>Phone: 624-3490</p> <p>Comments: Added to Schedule</p> <p>Status: Advertised On Time</p>		12/07/2016	12/07/2016
Advertised On Time	<p>YARMOUTH, ROYAL RIVER BR #3800</p> <p>Project Identification No: 022602.00</p>	11/16/16	12/07/2016	12/07/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p>Description: Royal River Bridge (#3800) over the Royal River. Located 0.09 of a mile northwest of York Street Ramp.</p> <p>Total Project Estimate: \$910,000</p> <p>Program Manager: Wayne Frankhauser</p> <p>Phone: 624-3490</p> <p>Comments: -</p> <p>Status: Advertised On Time</p>			
Advertised On Time	<p>BETHEL, ANDRO BRIDGE #6149</p> <p>Project Identification No: 018979.00</p> <p>Description: Androscoggin River Bridge (#6149) over the Androscoggin River. Located 0.16 of a mile north of Riverside Lane.</p> <p>Total Project Estimate: \$750,000</p> <p>Program Manager: Wayne Frankhauser</p> <p>Phone: 624-3490</p> <p>Comments: Added to Schedule</p> <p>Status: Advertised On Time</p>		03/02/2017	09/08/2016
Delayed	<p>WARREN-THOMASTON, BRIDGE 2786</p> <p>Project Identification No: 018751.00</p> <p>Description: James Andrew Griffith Bridge (#2786) over Saint George River. Located on Warren - Thomaston town line.</p> <p>Total Project Estimate: \$250,000</p> <p>Program Manager: Wayne Frankhauser</p> <p>Phone: 624-3490</p> <p>Comments: -</p> <p>Status: Delayed</p>	11/16/16	11/15/2016	
On Time	<p>YARMOUTH, ROYAL RVR BRDG 5834</p> <p>Project Identification No: 021760.00</p> <p>Description: Royal River Bridge (#5834) over Royal River. Located 0.03 of a mile south of Marina Road.</p> <p>Total Project Estimate: \$330,000</p> <p>Program Manager: Wayne Frankhauser</p> <p>Phone: 624-3490</p> <p>Comments: Added to Schedule</p> <p>Status: On Time</p>		12/22/2016	

Highway Construction

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	<p>SOUTH BERWICK, ROUTE 236 Project Identification No: 020559.00 Description: Reconstruction of the intersection with Vine Street and Academy Street connector. Academy Street connector will be moved approximately 350 feet to the north. Construct left turn lanes for connector and raised medians. KACTS Sponsored. Total Project Estimate: \$810,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: Added to Schedule Status: Advertised On Time</p>		01/23/2016	01/27/2016
Advertised On Time	<p>THOMASTON, ROUTE 1/131 Project Identification No: 017890.00 Description: Beginning 0.29 of a mile east of the Warren town line and extending easterly 2.21 miles. Total Project Estimate: \$10,100,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time</p>	02/24/16	02/17/2016	02/17/2016
Advertised On Time	<p>ELLSWORTH, ROUTE 1A Project Identification No: 019196.00 Description: Beginning 0.35 of a mile south of Route 179 and extending northerly 1.28 miles to the intersection of Oak and State Streets. Includes realignment of Route 179 safety improvements. Total Project Estimate: \$9,200,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time</p>	04/13/16	04/13/2016	04/13/2016
Advertised On Time	<p>WATERVILLE, TRAFTON ROAD BPI Project Identification No: 018129.10 Description: Business Partnership Initiative: New full service interchange located at the intersection of Interstate 95 and Trafton Road. Total Project Estimate: \$5,300,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time</p>	06/15/16	06/29/2016	07/13/2016
Advertised On Time	<p>AUBURN, PARK AVENUE Project Identification No: 019259.00 Description: Beginning at Summer Street and extending south 1.09 miles to Lake Street. ATRC Sponsored. Total Project Estimate: \$3,900,000 Program Manager: Bradford Foley</p>	07/13/16	07/13/2016	07/13/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Phone: 624-3480 Comments: - Status: Advertised On Time			
Advertised On Time	CARATUNK, ROUTE 201 Project Identification No: 018285.00 Description: Beginning 1.07 miles north of the Moscow town line and extending northerly 2.75 miles. Total Project Estimate: \$6,800,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	08/03/16	08/03/2016	08/03/2016
Advertised On Time	PRESQUE ISLE, SECTION II Project Identification No: 006462.91 Description: Beginning at Conant Road and extending northerly 1.70 miles to Fort Road. Total Project Estimate: \$15,400,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	07/20/16	08/17/2016	08/17/2016
Advertised On Time	T14R06, ROUTE 11 SOUCY HILL Project Identification No: 019236.00 Description: Beginning 0.52 of a mile south of T14 R6 WELS - T15 R6 WELS town line extending northerly 5.54 miles to 0.47 of a mile east of T15 R6 WELS - Winterville Plt town line, including climbing lane. Total Project Estimate: \$9,200,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	10/12/16	09/14/2016	09/14/2016
Advertised On Time	BAR HARBOR, ROUTE 3 Project Identification No: 019197.00 Description: Beginning 0.57 of a mile west of Sand Point Road and extending easterly 4.80 miles. Total Project Estimate: \$24,900,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	09/28/16	10/18/2016	10/12/2016
Delayed	STRONG - AVON, ROUTE 4 Project Identification No: 018286.00 Description: Beginning at the eastern most intersection of Chandler Road in Strong and extending westerly 2.48 miles. Includes intersection improvements at Route 145. Total Project Estimate: \$7,600,000 Program Manager: Bradford Foley Phone: 624-3480	10/12/16	12/21/2016	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Comments: - Status: Delayed			
Delayed	BLAINE - MARS HILL, US RTE 1 Project Identification No: 012667.00 Description: Beginning 0.20 of a mile south of Bubar Road and extending northerly 1.59 miles to Route 1A . Total Project Estimate: \$5,600,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Delayed	09/28/16	Aug - 2017	

Highway Light Capital Paving

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	ADDISON AREA 2016 LCP Project Identification No: 018610.00 Description: ADDISON AREA 2016 LCP Total Project Estimate: \$2,100,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	03/16/16	03/16/2016	03/16/2016
Advertised On Time	PRESQUE ISLE AREA 2016 LCP Project Identification No: 018617.00 Description: PRESQUE ISLE AREA 2016 LCP Total Project Estimate: \$690,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	03/16/16	03/16/2016	03/16/2016
Advertised On Time	MEDWAY AREA 2016 LCP Project Identification No: 018616.00 Description: MEDWAY AREA 2016 LCP Total Project Estimate: \$1,500,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	03/16/16	03/16/2016	03/16/2016
Advertised On Time	FORT KENT AREA 2016 LCP Project Identification No: 018614.00 Description: Fort Kent Area 2016 LCP. Total Project Estimate: \$700,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	03/16/16	03/16/2016	03/16/2016
Advertised On Time	MILO AREA 2016 LCP Project Identification No: 018613.00 Description: MILO AREA 2016 LCP Total Project Estimate: \$1,400,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	03/16/16	03/16/2016	03/16/2016
Advertised On Time	DEER ISLE AREA 2016 LCP Project Identification No: 018611.00 Description: DEER ISLE AREA 2016 LCP Total Project Estimate: \$2,900,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	03/16/16	03/16/2016	03/16/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	BROOKS AREA 2016 LCP Project Identification No: 018605.00 Description: BROOKS AREA 2016 LCP Total Project Estimate: \$1,000,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	03/16/16	03/16/2016	03/16/2016
Advertised On Time	BOOTHBAY HARBOR AREA 2016 LCP Project Identification No: 018604.00 Description: BOOTHBAY HARBOR AREA 2016 LCP Total Project Estimate: \$2,600,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	03/16/16	03/16/2016	03/16/2016
Advertised On Time	DENMARK AREA 2016 LCP Project Identification No: 018601.00 Description: DENMARK AREA 2016 LCP Total Project Estimate: \$1,000,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	03/16/16	03/16/2016	03/16/2016
Advertised On Time	STRONG AREA 2016 LCP Project Identification No: 018609.00 Description: STRONG AREA 2016 LCP Total Project Estimate: \$3,200,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	03/16/16	03/16/2016	03/16/2016
Advertised On Time	HARRISON AREA 2016 LCP Project Identification No: 018602.00 Description: HARRISON AREA 2016 LCP Total Project Estimate: \$770,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	03/16/16	03/16/2016	03/16/2016
Advertised On Time	DAYTON AREA 2016 LCP Project Identification No: 018600.00 Description: Dayton Area LCP 2016. Total Project Estimate: \$1,100,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	03/16/16	03/16/2016	03/16/2016
Advertised On Time	ROCKLAND AREA 2016 LCP Project Identification No: 018607.00 Description: ROCKLAND AREA 2016 LCP	03/16/16	03/16/2016	03/16/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Total Project Estimate: \$1,500,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time			
Advertised On Time	HOULTON AREA 2016 LCP Project Identification No: 018615.00 Description: HOULTON AREA 2016 LCP Total Project Estimate: \$760,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	03/16/16	03/16/2016	03/16/2016
Advertised On Time	MILLINOCKET AREA 2016 LCP Project Identification No: 018612.00 Description: FRANKLIN AREA 2016 LCP Total Project Estimate: \$220,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	04/06/16	04/06/2016	04/06/2016

Highway Preservation Paving

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised Late	CUMBERLAND, BLANCHARD ROAD Project Identification No: 018670.00 Description: Beginning at Route 9 and extending northwest 1.10 miles to 0.12 of a mile northwesterly of Glenview Road. PACTS Sponsored. Total Project Estimate: \$400,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: Added to Schedule Status: Advertised Late		07/14/2016	06/15/2016
Advertised Late	HERMON RTE 2 Project Identification No: 017887.10 Description: Beginning 0.14 of a mile east of Billings Road and extending easterly for 0.54 of a mile. Total Project Estimate: \$140,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Advertised Late	06/15/16	08/03/2016	08/01/2016
Advertised On Time	CARIBOU, ROUTE 164 Project Identification No: 022592.00 Description: Beginning 0.37 of a mile south of Wilbur Avenue and extending southerly 1.64 miles to Route 1. Total Project Estimate: \$490,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	02/10/16	02/10/2016	02/10/2016
Advertised On Time	FRYEBURG, ROUTE 5 Project Identification No: 022533.00 Description: Beginning at Route 302 and extending northerly 1.50 miles. Total Project Estimate: \$500,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	02/10/16	02/10/2016	02/10/2016
Advertised On Time	HOLDEN - DEDHAM, ROUTE 1A Project Identification No: 018781.00 Description: Beginning 0.35 of a mile south of Charles Drive in Holden and extending southerly 7.55 miles. Total Project Estimate: \$2,300,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	02/10/16	02/10/2016	02/10/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	ROCKWOOD STRIP T1 R1 NBKP Project Identification No: 022563.00 Description: Beginning 1.35 miles west of Northern Road and extending northeasterly 2.82 miles. Total Project Estimate: \$1,100,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	02/17/16	02/17/2016	02/17/2016
Advertised On Time	TAUNTON & RAYNHAM, ROUTE 6 Project Identification No: 022567.00 Description: Beginning at West Outlet Bridge (#3113) over West Outlet Kennebec River and extending easterly 1.10 miles. Total Project Estimate: \$380,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	02/17/16	02/17/2016	02/17/2016
Advertised On Time	T26 ED BPP - CRAWFORD, ROUTE 9 Project Identification No: 022580.00 Description: Beginning 0.45 of a mile east of Wesley - T26 ED BPP town line and extending easterly 6.22 miles. Total Project Estimate: \$1,700,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	02/17/16	02/17/2016	03/09/2016
Advertised On Time	LEWISTON, LISBON STREET Project Identification No: 020309.00 Description: Beginning at Main Street and extending southeasterly 0.33 of a mile. ATRC Sponsored. Total Project Estimate: \$940,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Advertised On Time	02/24/16	02/22/2016	02/22/2016
Advertised On Time	MADAWASKA, BRIDGE AVENUE Project Identification No: 018788.00 Description: Beginning at Route 1 and extending northerly 0.17 of a mile to 0.09 of a mile north of Mill Street. Total Project Estimate: \$240,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	02/24/16	02/24/2016	02/24/2016
Advertised On Time	ORONO, STILLWATER AVENUE Project Identification No: 018643.00	02/24/16	02/24/2016	02/24/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p>Description: Beginning 0.02 of a mile south of Godfrey Drive and extending northerly 0.20 of a mile. BACTS Sponsored.</p> <p>Total Project Estimate: \$170,000</p> <p>Program Manager: Bradford Foley</p> <p>Phone: 624-3480</p> <p>Comments: -</p> <p>Status: Advertised On Time</p>			
Advertised On Time	<p>NEWBURGH, ROUTE 69</p> <p>Project Identification No: 022573.00</p> <p>Description: Beginning 0.11 of a mile south of the Carmel town line and extending southeasterly 1.68 miles.</p> <p>Total Project Estimate: \$550,000</p> <p>Program Manager: Bradford Foley</p> <p>Phone: 624-3480</p> <p>Comments: -</p> <p>Status: Advertised On Time</p>	02/24/16	02/24/2016	02/24/2016
Advertised On Time	<p>MADAWASKA, ROUTE 1 (MAIN ST)</p> <p>Project Identification No: 018789.00</p> <p>Description: Beginning 0.05 of a mile east of Gagnon Road and extending westerly 1.06 miles to 0.01 of a mile east of Fourth Avenue.</p> <p>Total Project Estimate: \$440,000</p> <p>Program Manager: Bradford Foley</p> <p>Phone: 624-3480</p> <p>Comments: -</p> <p>Status: Advertised On Time</p>	02/24/16	02/24/2016	02/24/2016
Advertised On Time	<p>ALTON - OLD TOWN, ROUTE 16</p> <p>Project Identification No: 022578.00</p> <p>Description: Beginning 3.20 miles south of the Alton - Lagrange town line and extending southeasterly 5.89 miles.</p> <p>Total Project Estimate: \$1,700,000</p> <p>Program Manager: Bradford Foley</p> <p>Phone: 624-3480</p> <p>Comments: -</p> <p>Status: Advertised On Time</p>	02/24/16	02/24/2016	02/24/2016
Advertised On Time	<p>SULLIVAN - GOULDSBORO, ROUTE 1</p> <p>Project Identification No: 022579.00</p> <p>Description: Beginning 0.13 of a mile north of Punkinville Road in Sullivan and extending easterly 8.01 miles.</p> <p>Total Project Estimate: \$2,200,000</p> <p>Program Manager: Bradford Foley</p> <p>Phone: 624-3480</p> <p>Comments: -</p> <p>Status: Advertised On Time</p>	03/02/16	03/02/2016	03/02/2016
Advertised On Time	<p>WOOLWICH, U.S. ROUTE 1</p> <p>Project Identification No: 022552.00</p>	03/02/16	03/02/2016	03/02/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p>Description: Beginning at Station 46 Bridge (#3039) over MCRR and extending northerly 4.45 miles. Total Project Estimate: \$1,900,000 Program Manager: Bradford Foley Phone: 624-3480</p> <p>Comments: - Status: Advertised On Time</p>			
Advertised On Time	<p>CHERRYFIELD - HARRINGTON Project Identification No: 022575.00 Description: Beginning at Blackwoods Road and extending northeasterly 3.93 miles. Total Project Estimate: \$1,600,000 Program Manager: Bradford Foley Phone: 624-3480</p> <p>Comments: - Status: Advertised On Time</p>	03/02/16	03/02/2016	03/02/2016
Advertised On Time	<p>FARMINGTON - ROUTE 4 Project Identification No: 020369.00 Description: Beginning 0.23 of a mile north of Adams Circle and extending northerly 7.77 miles. Total Project Estimate: \$2,400,000 Program Manager: Bradford Foley Phone: 624-3480</p> <p>Comments: - Status: Advertised On Time</p>	03/09/16	03/09/2016	03/09/2016
Advertised On Time	<p>SOUTH PORTLAND, ROUTE 77 Project Identification No: 018633.00 Description: Beginning at Broadway and extending south 0.89 of a mile to the Cape Elizabeth town line. PACTS Sponsored Total Project Estimate: \$540,000 Program Manager: Bradford Foley Phone: 624-3480</p> <p>Comments: - Status: Advertised On Time</p>	03/09/16	03/09/2016	03/09/2016
Advertised On Time	<p>WELLS - KENNEBUNK, ROUTE 9 Project Identification No: 018801.00 Description: Beginning at Route 1 in Wells and extending easterly 2.76 miles. Total Project Estimate: \$920,000 Program Manager: Bradford Foley Phone: 624-3480</p> <p>Comments: - Status: Advertised On Time</p>	03/09/16	03/09/2016	03/09/2016
Advertised On Time	<p>BREWER, PARKWAY SOUTH Project Identification No: 018641.00 Description: Beginning at Elm Street and extending north 1.06 miles. BACTS Sponsored. Total Project Estimate: \$810,000 Program Manager: Bradford Foley Phone: 624-3480</p>	03/02/16	03/09/2016	03/09/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Comments: - Status: Advertised On Time			
Advertised On Time	MORO PLT - T8 R5, ROUTE 11 Project Identification No: 022589.00 Description: Beginning 0.65 of a mile south of Moro Plt - T7 R5 WELS town line and extending northerly 11.04 miles to 1.96 miles south of T8 R5 WELS - T9 R5 WELS town line. Total Project Estimate: \$3,100,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	03/09/16	03/09/2016	03/16/2016
Advertised On Time	PITTSFIELD-FAIRFIELD, I-95 SB Project Identification No: 020382.00 Description: Beginning 0.24 of a mile south of Interstate 95 Exit 150 Ramp D to Somerset Street and extending southerly 15.96 miles. Total Project Estimate: \$5,400,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	03/09/16	03/09/2016	03/09/2016
Advertised On Time	DOVER FOXCROFT - SEBEC, RTE 6 Project Identification No: 022574.00 Description: Beginning 0.13 of a mile north of Free Street and extending northeasterly 6.40 miles. Total Project Estimate: \$2,000,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	03/09/16	03/09/2016	03/09/2016
Advertised On Time	SHERMAN - PATTEN, ROUTE 11 Project Identification No: 018796.00 Description: Beginning at Benedicta Road in Sherman and extending easterly 0.03 of a mile; then northerly 9.35 miles to Shin Pond Road in Patten. Total Project Estimate: \$3,300,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	03/09/16	03/09/2016	03/09/2016
Advertised On Time	WELLS, ROUTE 1 Project Identification No: 020278.00 Description: Beginning 0.13 of a mile north of Ogunquit town line and extending northerly 3.72 miles. Total Project Estimate: \$1,200,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: -	03/09/16	03/09/2016	03/09/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Status: Advertised On Time			
Advertised On Time	WILTON-FARMINGTON - ROUTE 2 Project Identification No: 020359.00 Description: 1) Beginning 0.10 of a mile south of the Winter Hill Road in Carthage and extending easterly 2.21 miles. 2) Beginning 0.12 of a mile east of Wilson Stream Bridge (#5936) and extending easterly 4.21 miles. Total Project Estimate: \$3,100,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	04/06/16	03/22/2016	03/22/2016
Advertised On Time	SOUTH PORTLAND, U.S. ROUTE 1 Project Identification No: 022534.00 Description: Beginning 0.03 of a mile south of Memory Lane and extending northerly 1.02 miles. Total Project Estimate: \$660,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	03/23/16	03/23/2016	03/23/2016
Advertised On Time	CLIFTON - AMHERST, ROUTE 9 Project Identification No: 018779.00 Description: Beginning 0.12 of a mile west of Clifton - Amherst town line and extending easterly 1.94 miles. Total Project Estimate: \$620,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	03/23/16	03/23/2016	03/23/2016
Advertised On Time	BIDDEFORD, MAIN STREET Project Identification No: 020292.00 Description: Beginning at Alfred Street and extending north 0.34 of a mile. PACTS Sponsored. Total Project Estimate: \$290,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	02/24/16	03/23/2016	03/23/2016
Advertised On Time	CLIFTON, ROUTE 9 Project Identification No: 022577.00 Description: Beginning 0.36 of a mile west of Old Stage Coach Road and extending easterly 2.40 miles. Total Project Estimate: \$660,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	03/23/16	03/23/2016	03/23/2016
Advertised On Time	SOUTH PORTLAND, U.S. ROUTE 1 Project Identification No: 022547.00	03/23/16	03/23/2016	03/23/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Beginning at Broadway and extending north 0.06 of a mile. Total Project Estimate: \$70,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time			
Advertised On Time	CARTHAGE, DIXFIELD, WILTON RTE 2 Project Identification No: 022565.00 Description: Beginning 0.07 of a mile South of the Carthage - Wilton town line and extending easterly 2.21 miles. Total Project Estimate: \$950,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	04/06/16	03/23/2016	03/23/2016
Advertised On Time	WESTBROOK, WARREN AVE Project Identification No: 022546.00 Description: Beginning at Cumberland Street (and the triangle - 0.08 of a mile) and extending northeasterly 0.86 of a mile. Total Project Estimate: \$480,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	03/02/16	03/29/2016	03/02/2016
Advertised On Time	WINTHROP, MAIN STREET Project Identification No: 018804.00 Description: Beginning 0.03 of a mile west of Green Street and extending westerly 0.35 of a mile. Total Project Estimate: \$160,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	03/30/16	03/30/2016	03/30/2016
Advertised On Time	DRESDEN, ROUTE 27 Project Identification No: 022556.00 Description: Beginning 0.83 of a mile north of Wiscasset town line and extending northerly 1.36 miles. Total Project Estimate: \$300,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	03/30/16	03/30/2016	04/06/2016
Advertised On Time	NEWPORT, ROUTE 2 Project Identification No: 018929.00 Description: Beginning at Route 11 and extending easterly 1.07 miles to School Drive. Total Project Estimate: \$740,000	03/30/16	03/30/2016	03/30/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time			
Advertised On Time	MANCHESTER - READFIELD, RT. 17 Project Identification No: 022553.00 Description: Beginning at Route 202 in Manchester and extending northerly 9.62 miles to Route 41 continuing northerly 0.68 of a mile. Total Project Estimate: \$2,600,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	03/30/16	03/30/2016	03/30/2016
Advertised On Time	PITTSTON - RANDOLPH, ROUTE 27 Project Identification No: 022551.00 Description: Beginning 0.19 of a mile north of Kelley Road and extending northerly 4.31 miles. Total Project Estimate: \$1,700,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	03/30/16	03/30/2016	04/06/2016
Advertised On Time	LIMERICK - LIMINGTON, ROUTE 11 Project Identification No: 018787.00 Description: Beginning at Prospect Street in Limerick and extending easterly 5.06 miles. Total Project Estimate: \$1,800,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	04/06/16	04/04/2016	04/06/2016
Advertised On Time	KNOX - FREEDOM, ROUTE 137 Project Identification No: 022561.00 Description: Beginning 0.32 of a mile west of Knox - Brooks town line and extending northwesterly 10.14 miles. Total Project Estimate: \$1,600,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	03/23/16	04/06/2016	04/06/2016
Advertised On Time	AUGUSTA - WATERVILLE I-95 NB Project Identification No: 020854.00 Description: Beginning 0.02 of a mile north of Hallowell-Augusta city line and extending northerly 16.91 miles to 0.04 of a mile north of Interstate 95/Wells Road Bridge (#5813) in Waterville. Total Project Estimate: \$7,200,000 Program Manager: Bradford Foley Phone: 624-3480	04/06/16	04/06/2016	04/13/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Comments: - Status: Advertised On Time			
Advertised On Time	WATERVILLE - SIDNEY I-95 SB Project Identification No: 020882.00 Description: Beginning 0.19 of a mile north of Waterville city line and extending southerly 6.29 miles to 0.02 of a mile south of Dinsmore Road in Sidney. Total Project Estimate: \$5,200,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	04/06/16	04/06/2016	04/13/2016
Advertised On Time	E. MILLINOCKET-MEDWAY, RTE 157 Project Identification No: 022594.00 Description: 1) Beginning 0.54 of a mile south of Town Road in Medway and extending westerly 2.64 miles. 2) Beginning 0.36 of a mile northwest of Cone Street and extending northwesterly 1.90 miles. Total Project Estimate: \$1,100,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	04/06/16	04/06/2016	04/06/2016
Advertised On Time	WEST PARIS - SUMNER - HARTFORD Project Identification No: 022566.00 Description: Beginning 0.12 of a mile north of Abbott Hill Road in West Paris and extending easterly 11.93 miles. Total Project Estimate: \$2,600,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	04/13/16	04/06/2016	04/06/2016
Advertised On Time	WASHINGTON -SOMERVILLE, RTE 17 Project Identification No: 022557.00 Description: Beginning 0.06 of a mile east of Route 220 in Washington and extending westerly 3.63 miles. Total Project Estimate: \$900,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	04/06/16	04/06/2016	04/06/2016
Advertised On Time	HARTFORD - TURNER, ROUTE 219 Project Identification No: 022570.00 Description: Beginning 0.03 of a mile south of Cowett Road in Hartford and extending northeasterly 2.84 miles. Total Project Estimate: \$1,100,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: -	04/13/16	04/12/2016	04/06/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Status: Advertised On Time			
Advertised On Time	HARTFORD ROUTE 219 Project Identification No: 022568.00 Description: Beginning 0.04 of a mile north of Cemetery Road and extending easterly 3.60 miles. Total Project Estimate: \$830,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	04/13/16	04/12/2016	04/06/2016
Advertised On Time	FORT FAIRFIELD, ROUTE 1A Project Identification No: 022595.00 Description: Beginning 0.16 of a mile north of Upcountry Road and extending northerly 4.37 miles to 0.09 of a mile south of McShea Siding. Total Project Estimate: \$920,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	04/13/16	04/13/2016	04/20/2016
Advertised On Time	BANGOR-BREWER, I-395 EB & WB Project Identification No: 022644.00 Description: Interstate 395 EB beginning at Odlin Road in Bangor and extending easterly 4.95 miles. Interstate 395 WB beginning at Route 1A in Brewer and extending westerly 4.93 miles. Total Project Estimate: \$6,900,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	03/30/16	04/13/2016	04/13/2016
Advertised On Time	BANGOR, ROUTE 222 Project Identification No: 018640.00 Description: Beginning at Griffin Road and extending east 0.82 of a mile. BACTS Sponsored. Total Project Estimate: \$830,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Advertised On Time	04/13/16	04/13/2016	04/11/2016
Advertised On Time	BANGOR, ROUTE 222 Project Identification No: 018642.00 Description: Beginning at Vermont Avenue and extending east 0.43 of a mile. BACTS Sponsored. Total Project Estimate: \$470,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Advertised On Time	04/13/16	04/13/2016	04/11/2016
Advertised On Time	WINDHAM - GRAY, ROUTE 202 Project Identification No: 018802.00	04/13/16	04/13/2016	04/20/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p>Description: Beginning 0.40 of a mile south of Lotts Drive in Windham and extending easterly 7.42 miles. Total Project Estimate: \$2,100,000 Program Manager: Bradford Foley Phone: 624-3480</p> <p>Comments: - Status: Advertised On Time</p>			
Advertised On Time	<p>FORT FAIRFIELD - LIMESTONE Project Identification No: 022593.00 Description: Beginning at Goodrich Brook Bridge (#5903) in Fort Fairfield and extending northerly 3.38 miles to 0.02 of a mile north of Bog Road in Limestone. Total Project Estimate: \$1,000,000 Program Manager: Bradford Foley Phone: 624-3480</p> <p>Comments: - Status: Advertised On Time</p>	04/13/16	04/13/2016	04/20/2016
Advertised On Time	<p>FALMOUTH, ROUTE 1 Project Identification No: 018629.00 Description: Beginning at north joint of Martin Point Bridge (#2515) and extending northerly 1.37 miles to end of lane split and beginning at Bucknam Road extending northerly 1.66 miles to Falmouth - Cumberland town line. PACTS Sponsored. Total Project Estimate: \$1,300,000 Program Manager: Bradford Foley Phone: 624-3480</p> <p>Comments: - Status: Advertised On Time</p>	04/20/16	04/20/2016	04/27/2016
Advertised On Time	<p>BRUNSWICK, ROUTE 24 Project Identification No: 022543.00 Description: Beginning 0.13 of a mile north of Anteitam Street and extending northerly 0.37 of a mile, also includes the four ramps to / from Route 1. Total Project Estimate: \$740,000 Program Manager: Bradford Foley Phone: 624-3480</p> <p>Comments: - Status: Advertised On Time</p>	04/27/16	04/27/2016	05/04/2016
Advertised On Time	<p>BRUNSWICK, ROUTE 24B Project Identification No: 022544.00 Description: Beginning 0.16 of a mile north of A Street and extending northwesterly 1.36 miles. Total Project Estimate: \$600,000 Program Manager: Bradford Foley Phone: 624-3480</p> <p>Comments: - Status: Advertised On Time</p>	04/27/16	04/27/2016	05/04/2016
Advertised On Time	<p>BRUNSWICK - TOPSHAM, ROUTE 24 Project Identification No: 022529.00</p>	04/27/16	04/27/2016	05/04/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p>Description: Beginning at Route 1 bridge ramp and extending northerly 1.14 miles (including Route 201). Total Project Estimate: \$530,000 Program Manager: Bradford Foley Phone: 624-3480</p> <p>Comments: - Status: Advertised On Time</p>			
Advertised On Time	<p>BRUNSWICK - FALMOUTH I-295 SB Project Identification No: 018783.00 Description: Beginning 0.70 of a mile north of the Lewiston Road Off Ramp and extending southerly 21.50 miles. Total Project Estimate: \$3,600,000 Program Manager: Bradford Foley Phone: 624-3480</p> <p>Comments: - Status: Advertised On Time</p>	04/27/16	04/27/2016	04/27/2016
Advertised On Time	<p>GREENE - MONMOUTH, ROUTE 202 Project Identification No: 022550.00 Description: Beginning at Lewiston city line and extending easterly 7.70 miles to the Monmouth town line. Total Project Estimate: \$2,400,000 Program Manager: Bradford Foley Phone: 624-3480</p> <p>Comments: - Status: Advertised On Time</p>	05/04/16	05/03/2016	05/04/2016
Advertised On Time	<p>LEWISTON, ROUTE 202 Project Identification No: 022535.00 Description: Beginning at Strawberry Avenue and extending east 0.87 of a mile to Memorial Avenue. Then beginning at Stetson Road and extending easterly 1.85 miles to Greene town line. Total Project Estimate: \$900,000 Program Manager: Bradford Foley Phone: 624-3480</p> <p>Comments: - Status: Advertised On Time</p>	05/04/16	05/04/2016	05/04/2016
Advertised On Time	<p>HANOVER - RUMFORD Project Identification No: 022064.00 Description: 1 1/2" Mill & Fill beginning 0.50 miles east of the Newry/Hanover townline and extending easterly 8.45 miles - skip section by new bridge Total Project Estimate: \$1,400,000 Program Manager: Bradford Foley Phone: 624-3480</p> <p>Comments: Added to Schedule Status: Advertised On Time</p>		06/29/2016	06/29/2016
Advertised On Time	<p>PARIS - BUCKFIELD Project Identification No: 022066.00</p>		06/29/2016	06/29/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p>Description: State PPM type 3/4" overlay beginning at the intersection with RTE 119 and extending northeasterly to 0.01 miles east of the Paris/Buckfield townline</p> <p>Total Project Estimate: \$620,000</p> <p>Program Manager: Bradford Foley</p> <p>Phone: 624-3480</p> <p>Comments: Added to Schedule</p> <p>Status: Advertised On Time</p>			
Advertised On Time	<p>BUCKFIELD - TURNER</p> <p>Project Identification No: 022068.00</p> <p>Description: Beginning at the intersection with RTE 140 and extending easterly to the intersection with RTE 4</p> <p>Total Project Estimate: \$790,000</p> <p>Program Manager: Bradford Foley</p> <p>Phone: 624-3480</p> <p>Comments: Added to Schedule</p> <p>Status: Advertised On Time</p>		06/29/2016	06/29/2016
Advertised On Time	<p>LIMERICK - CORNISH</p> <p>Project Identification No: 022070.00</p> <p>Description: 3/4" State PPM type overlay. Beginning 0.41 miles soth of the Limerick/Cornish townline and extending northerly to the intersection with Rte 25.</p> <p>Total Project Estimate: \$1,000,000</p> <p>Program Manager: Bradford Foley</p> <p>Phone: 624-3480</p> <p>Comments: Added to Schedule</p> <p>Status: Advertised On Time</p>		06/29/2016	06/29/2016
Advertised On Time	<p>HIRAM - FRYEBURG</p> <p>Project Identification No: 022072.00</p> <p>Description: Fog seal beginning in Hiram at the Saco River bridge and extending northerly to the intersection of RTE 302</p> <p>Total Project Estimate: \$400,000</p> <p>Program Manager: Bradford Foley</p> <p>Phone: 624-3480</p> <p>Comments: Added to Schedule</p> <p>Status: Advertised On Time</p>		06/29/2016	06/29/2016
Advertised On Time	<p>MOSCOW- CARATUNK, ROUTE 201</p> <p>Project Identification No: 021996.00</p> <p>Description: Beginning 0.93 of a mile southeast of the Caratunk town line and extending northwesterly 1.88 miles.</p> <p>Total Project Estimate: \$500,000</p> <p>Program Manager: Bradford Foley</p> <p>Phone: 624-3480</p> <p>Comments: Added to Schedule</p> <p>Status: Advertised On Time</p>		08/03/2016	08/03/2016
Delayed	<p>LEWISTON, BARTLETT STREET</p> <p>Project Identification No: 018580.00</p>	11/02/16	Jun - 2017	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p>Description: Beginning at College Street and extending south 1.08 miles to East Avenue. ATRC Sponsored.</p> <p>Total Project Estimate: \$1,500,000</p> <p>Program Manager: Jeffrey Tweedie</p> <p>Phone: 624-3420</p> <p>Comments: -</p> <p>Status: Delayed</p>			
On Time	<p>SCARBOROUGH-S.PORTLAND, RTE 1</p> <p>Project Identification No: 018795.00</p> <p>Description: Beginning 0.03 of a mile north of Scarborough Connector NB and extending northerly 1.23 miles.</p> <p>Total Project Estimate: \$3,600,000</p> <p>Program Manager: Bradford Foley</p> <p>Phone: 624-3480</p> <p>Comments: -</p> <p>Status: On Time</p>	03/23/16	03/23/2016	03/23/2016
On Time	<p>SOUTH PORTLAND, U.S. ROUTE 1</p> <p>Project Identification No: 022542.00</p> <p>Description: Beginning 0.04 of a mile south of Maine Turnpike On Ramp and extending northerly 0.10 of a mile.</p> <p>Total Project Estimate: \$240,000</p> <p>Program Manager: Bradford Foley</p> <p>Phone: 624-3480</p> <p>Comments: -</p> <p>Status: On Time</p>	03/23/16	03/23/2016	03/23/2016

Highway Rehabilitation

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	PITTSFIELD- DETROIT, ROUTE 11 Project Identification No: 018842.00 Description: Beginning at the Burnham town line and extending north 5.99 miles, then beginning 0.11 of a mile north of Detroit Street and extending northerly 3.62 miles to 0.04 of a mile north of the Detroit town line. Total Project Estimate: \$670,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: Added to Schedule Status: Advertised On Time			03/09/2016
Advertised On Time	ROXBURY - BYRON, ROUTE 17 Project Identification No: 012775.00 Description: Beginning 2.40 miles north of Mexico town line and extending northerly 6.17 miles. Total Project Estimate: \$6,200,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	01/27/16	01/27/2016	01/27/2016
Advertised On Time	PITTSFIELD, ROUTE 11 Project Identification No: 018842.10 Description: 1) Beginning at the Burnham town line and extending northerly 5.99 miles. 2) Beginning 0.11 of a mile northerly of Detroit Street and extending northerly 3.62 miles. Total Project Estimate: \$1,400,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	03/02/16	03/02/2016	03/09/2016
Advertised On Time	MILO-SEBEC, ROUTE 6/16 Project Identification No: 018289.00 Description: Beginning 0.05 of a mile west of Stagecoach Road in Sebec and extending easterly 4.57 miles. Total Project Estimate: \$2,800,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	03/09/16	03/09/2016	03/09/2016
Advertised On Time	BIDDEFORD, MAIN STREET Project Identification No: 020291.10 Description: Beginning at Route 1 and extending west 0.40 of a mile. PACTS Sponsored. Total Project Estimate: \$2,300,000 Program Manager: Bradford Foley Phone: 624-3480	02/24/16	03/23/2016	03/23/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Comments: - Status: Advertised On Time			
Advertised On Time	HAMLIN, ROUTE 1A Project Identification No: 018512.10 Description: Beginning 0.02 of a mile south of Roy Road and extending northerly 2.00 miles to 0.39 of a mile south of Riverview Drive. Total Project Estimate: \$390,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	03/30/16	03/30/2016	04/06/2016
Advertised On Time	T3 INDIAN PURCHASE TWP Project Identification No: 022586.10 Description: State pugmill with gravel shoulders. Beginning at Millinocket town line and extending northerly 3.50 miles. Total Project Estimate: \$640,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	04/06/16	04/06/2016	04/13/2016
Advertised On Time	LONG A TWP, T4 Project Identification No: 018596.10 Description: Beginning 1.41 miles south of the T4 Indian Purchase town line and extending northerly 4.09 miles. Total Project Estimate: \$730,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	04/06/16	04/06/2016	04/13/2016
Advertised On Time	ANSON-EMDEN-SOLON, ROUTE 201A Project Identification No: 022562.10 Description: Beginning 0.46 of a mile north of Milk Street in Anson and extending northerly 7.22 miles to Route 201 in Solon. Total Project Estimate: \$1,200,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	05/04/16	05/04/2016	05/04/2016
Advertised On Time	WATERVILLE RETAINING WALL Project Identification No: 020335.00 Description: Located 0.02 of a mile east of Franklin Street. Total Project Estimate: \$50,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: Added to Schedule Status: Advertised On Time		05/25/2016	05/25/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	GRAND ISLE RTE 1 STORMDRAIN Project Identification No: 021859.00 Description: Located at the intersection of the Morneault Road and Route 1. Total Project Estimate: \$210,000 Program Manager: ? Phone: 624-3480 Comments: Added to Schedule Status: Advertised On Time		06/08/2016	06/08/2016
Delayed	GORHAM - ROUTE 25 Project Identification No: 020277.00 Description: Beginning 0.09 of a mile north of Johnson Road and extending northerly 1.25 miles. Total Project Estimate: \$3,900,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Delayed	06/15/16	12/22/2016	
Delayed	JONESBORO-WHITNEYVILLE, RTE 1 Project Identification No: 018290.00 Description: Beginning 0.03 of a mile south of Route 1A in Jonesboro and extending northeasterly 3.04 miles. Total Project Estimate: \$3,600,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Delayed	09/14/16	Sep - 2017	

Highway Safety and Spot Improvements

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised Late	<p>MECHANIC FALLS-POLAND, RTE 26 Project Identification No: 020207.00 Description: Located at the intersection of Route 26 and Winterbrook Road. Total Project Estimate: \$1,400,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Advertised Late</p>	04/13/16	07/20/2016	07/20/2016
Advertised Late	<p>KATAHDIN WOODS BYWAY GATEWAYS Project Identification No: 018378.00 Description: Byway traveler information and interpretive information at entry points to the Grindstone Scenic Byway. Total Project Estimate: \$180,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Advertised Late</p>	06/15/16	11/01/2016	10/26/2016
Advertised Late	<p>WELLS, RT1/CHAPEL RD Project Identification No: 022673.00 Description: Located at the intersection of Route 1 and Chapel Road. Total Project Estimate: \$270,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Advertised Late</p>	10/05/16	11/16/2016	11/09/2016
Advertised Late	<p>HOULTON, ROUTE 2 Project Identification No: 022700.00 Description: Replace signals at the intersection of Route 1 with Court Street, Military Street, Kendall Street and Bangor Street. Total Project Estimate: \$630,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Advertised Late</p>	07/13/16	11/23/2016	11/23/2016
Advertised On Time	<p>BATH, WASHINGTON ST Project Identification No: 020565.00 Description: Located at the intersections of Washington Street and Commercial Street; and Washington Street and Centre Street. Total Project Estimate: \$450,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: Added to Schedule Status: Advertised On Time</p>		01/06/2016	01/06/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	LEWISTON, SABATTUS STREET Project Identification No: 020561.00 Description: 1) Beginning at 0.01 of a mile east of Main Street and extending east 0.90 of a mile. 2) Beginning at Old Greene Road and extending east 1.03 miles. ATRC Sponsored. Total Project Estimate: \$700,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Advertised On Time	01/13/16	01/12/2016	01/12/2016
Advertised On Time	LEWISTON, LISBON /BATES /CANAL Project Identification No: 020557.00 Description: Located on Route 196 at Pine Street, Ash Street, Chestnut Street, Canal Street; on Bates Street at Ash Street, at Pine Street. ATRC Sponsored. Total Project Estimate: \$770,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Advertised On Time	02/24/16	02/22/2016	02/22/2016
Advertised On Time	CUMBERLAND, ROUTE 88 DRAINAGE Project Identification No: 018587.00 Description: Foreside Road Drainage - 36" drainage system beginning 0.20 miles norther ly of the intersection of Teal Drive (RLM 5.54) and extending 150' northerly before turning and outletting into the Ocean Total Project Estimate: \$230,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: Added to Schedule Status: Advertised On Time		03/23/2016	03/23/2016
Advertised On Time	GREENE, ROUTE 202 Project Identification No: 019010.00 Description: Located at intersection of Route 202 and Meadow Hill Road and extending easterly 0.36 of a mile. Total Project Estimate: \$1,500,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	03/23/16	03/23/2016	03/23/2016
Advertised On Time	2016 SEALING-REGION 1 Project Identification No: 018994.10 Description: Highway Sealing. Total Project Estimate: \$160,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: -	03/30/16	03/30/2016	03/30/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Status: Advertised On Time			
Advertised On Time	GRAY, ROUTE 202/CAMPBELL SHORE Project Identification No: 020211.00 Description: Located at the intersection of Route 202 and Campbell Shore Road. Total Project Estimate: \$550,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Advertised On Time	03/30/16	04/13/2016	04/25/2016
Advertised On Time	WATERVILLE, 1ST RANGE,CHASE AV Project Identification No: 015683.00 Description: Located at the intersection of Chase Avenue and First Rangeway. Total Project Estimate: \$290,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Advertised On Time	04/13/16	04/15/2016	06/02/2015
Advertised On Time	2016 SEALING-REGION 4 Project Identification No: 018994.40 Description: Highway Sealing. Total Project Estimate: \$86,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	04/20/16	04/20/2016	04/27/2016
Advertised On Time	2016 SEALING-REGION 3 Project Identification No: 018994.30 Description: Highway Sealing. Total Project Estimate: \$71,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	04/20/16	04/20/2016	04/20/2016
Advertised On Time	2016 SEALING-REGION 5 Project Identification No: 018994.50 Description: Highway Sealing. Total Project Estimate: \$110,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	04/20/16	04/20/2016	04/20/2016
Advertised On Time	2016 SEALING-REGION 2 Project Identification No: 018994.20 Description: Highway Sealing. Total Project Estimate: \$92,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	04/20/16	04/20/2016	04/20/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	PORTLAND, ROUTE 22/WESTBROOK Project Identification No: 022682.00 Description: New controller, control cabinet, mast arms, foundations, signal heads and video detection at Westbrook Street. Total Project Estimate: \$230,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Advertised On Time	04/20/16	04/28/2016	04/28/2016
Advertised On Time	ANSON, ROUTE 234 Project Identification No: 020353.00 Description: Large culvert (#953773) located 0.28 of a mile west of Parlin Road. Total Project Estimate: \$230,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: Added to Schedule Status: Advertised On Time		05/11/2016	05/11/2016
Advertised On Time	ALBANY TWP, ROUTE 5 Project Identification No: 020345.00 Description: Large culvert (#46088) located 0.44 of a mile north of Old West Bethel Road. Total Project Estimate: \$360,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	05/11/16	05/12/2016	05/12/2016
Advertised On Time	RUMBLE STRIPS Project Identification No: 018900.00 Description: Various locations on Route 1, 1A and 17. Total Project Estimate: \$950,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	05/11/16	05/18/2016	05/18/2016
Advertised On Time	DANFORTH, U.S. ROUTE 1(# LG_CUL-46693) Project Identification No: 022597.00 Description: Large culvert (#46693) located 1.06 miles north of the Brookton Twp town line. Total Project Estimate: \$310,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	05/04/16	05/18/2016	05/18/2016
Advertised On Time	MOUNT DESERT, RTE 102 Project Identification No: 019337.00 Description: Large culvert (#46323) located 0.37 of a mile south of the Pretty Marsh Road. Total Project Estimate: \$350,000	04/20/16	05/18/2016	05/18/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time			
Advertised On Time	OLD TOWN, ROUTE 2A/BRUNSWICK Project Identification No: 020217.00 Description: Located at the intersection of Route 2A and Brunswick Street. Total Project Estimate: \$66,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Advertised On Time	04/27/16	05/25/2016	05/25/2016
Advertised On Time	UNION, RTE 17 LC 46460 Project Identification No: 018565.00 Description: Large culvert (#46460) located 0.21 of a mile west of Wotton Mill Road. Total Project Estimate: \$520,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Advertised On Time	06/22/16	05/25/2016	05/25/2016
Advertised On Time	AUGUSTA, ROUTE 27/DARIN DR. Project Identification No: 020568.00 Description: Located at the intersection of Route 27 and Darin Drive. Total Project Estimate: \$1,500,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Advertised On Time	05/04/16	05/25/2016	05/25/2016
Advertised On Time	HAMPDEN, ROUTE 202 Project Identification No: 018873.00 Description: Located at the intersection of Route 1A/9 and Route 202. Total Project Estimate: \$62,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Advertised On Time	06/01/16	06/29/2016	06/29/2016
Advertised On Time	PROSPECT, PROSPECT ROCK Project Identification No: 018792.00 Description: Beginning 1.67 miles north of Meadow Road and extending northerly 1.00 mile. Total Project Estimate: \$980,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Advertised On Time	06/15/16	06/29/2016	06/29/2016
Advertised On Time	WALDO, ROUTE 131 LC 92032 Project Identification No: 022555.00	06/22/16	06/29/2016	06/29/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p>Description: Large culvert (#92032) located 0.53 of a mile east of Route 32. Total Project Estimate: \$310,000 Program Manager: Bradford Foley Phone: 624-3480</p> <p>Comments: - Status: Advertised On Time</p>			
Advertised On Time	<p>MT DESERT - SOMESVILLE -SIGNAL Project Identification No: 022699.00 Description: Replace signal at Sound Drive and add northbound right turn lane. Total Project Estimate: \$380,000 Program Manager: Jeffrey Tweedie Phone: 624-3420</p> <p>Comments: - Status: Advertised On Time</p>	12/07/16	10/12/2016	10/12/2016
Advertised On Time	<p>WINTHROP, ROUTE 202/MAIN ST Project Identification No: 020213.00 Description: Located at the intersection of Route 202 and Main Street. Total Project Estimate: \$1,200,000 Program Manager: Jeffrey Tweedie Phone: 624-3420</p> <p>Comments: - Status: Advertised On Time</p>	09/14/16	10/12/2016	10/12/2016
Advertised On Time	<p>BIDDEFORD-SACO, RTMS PROJECT Project Identification No: 020544.00 Description: Beginning at South Street in Biddeford and extending east 2.22 miles. PACTS Sponsored. Total Project Estimate: \$1,200,000 Program Manager: Jeffrey Tweedie Phone: 624-3420</p> <p>Comments: - Status: Advertised On Time</p>	09/21/16	10/21/2016	10/19/2016
Advertised On Time	<p>WINSLOW, ROUTES 100 AND 137 Project Identification No: 022686.00 Description: Interconnect and modify traffic signals along Route 100, Route 100A, Route 137, Route 137B, Carter Memorial Drive and Route 32. Total Project Estimate: \$910,000 Program Manager: Jeffrey Tweedie Phone: 624-3420</p> <p>Comments: - Status: Advertised On Time</p>	10/05/16	10/27/2016	10/26/2016
Advertised On Time	<p>GARLAND, RTE 94 Project Identification No: 020517.00 Description: Large culvert (#142039) located 0.21 of a mile west of Greeley Road. Total Project Estimate: \$440,000 Program Manager: Bradford Foley Phone: 624-3480</p>	10/26/16	11/23/2016	11/23/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Comments: - Status: Advertised On Time			
Advertised On Time	PORTABLE SPEED FEEDBACK Project Identification No: 020556.00 Description: This project is to procure Portable Speed Feedback Signs to give to municipalities to help combat speeding issues. The Municipality is responsible for installation of the sign, providing data to law enforcement and take ownership/maintenance. Total Project Estimate: \$140,000 Program Manager: Stephen Landry Phone: 624-3620 Comments: Added to Schedule Status: Advertised On Time		12/07/2016	12/07/2016
Delayed	KITTERY AROMA JOES Project Identification No: 015116.76 Description: New Developer Project, please use WIN 15116.76 Total Project Estimate: \$4,000 Program Manager: Stephen Landry Phone: 624-3620 Comments: Added to Schedule Status: Delayed		04/27/2016	
Delayed	WEST BATH STATE ROAD Project Identification No: 021916.00 Description: Replace existing 24" culvert, obtain drainage easment and rights to flow water at outlet. Total Project Estimate: \$10,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: Added to Schedule Status: Delayed		05/01/2016	
Delayed	NORTH AUGUSTA MARKET/DUNKIN Project Identification No: 015116.78 Description: North Augusta Market Dunkin Donuts, please use WIN 15116.78 Total Project Estimate: \$4,000 Program Manager: Stephen Landry Phone: 624-3620 Comments: Added to Schedule Status: Delayed		06/01/2016	
Delayed	DYNAMIC WRONG WAY SIGNS Project Identification No: 020587.00 Description: Installation of dynamic wrong way signs on Interstate ramps. Total Project Estimate: \$250,000 Program Manager: Stephen Landry Phone: 624-3620 Comments: Added to Schedule Status: Delayed		10/01/2016	
Delayed	CALAIS - TRAFFIC SIGNALS	09/14/16	03/01/2017	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Project Identification No: 022698.00 Description: Replace traffic signals at the intersection of Route 1 and North Street, and Route 1 at 0.07 of a mile south of Lincoln Street. Total Project Estimate: \$440,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Delayed			
Delayed	ROCKPORT - SIGNALS Project Identification No: 022687.00 Description: Replace signals at Route 1 and Route 17. Total Project Estimate: \$290,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Delayed	09/14/16	03/15/2017	
Delayed	GORHAM, LARGE CULV 47422 Project Identification No: 018821.00 Description: Large culvert (#47422) located 0.41 of a mile north of State Street. Total Project Estimate: \$1,400,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Delayed	03/23/16	03/29/2017	
Delayed	FARMINGTON LARGE CULVERT REHAB Project Identification No: 020352.00 Description: Large culvert (#46391) located 0.66 of a mile north of Town Farm Road. Total Project Estimate: \$410,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Delayed	03/09/16	03/31/2017	
Delayed	KITTERY, US RTE 1 AND RTE 236 Project Identification No: 018184.00 Description: Design and construction of ramps, relocation of Route 1 Bypass Ramp to Old Post Road, and upgrading of pedestrian and bicycle infrastructure. KACTS Sponsored. Total Project Estimate: \$2,300,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Delayed	11/02/16	04/18/2017	
Delayed	WINDSOR, ROUTE 17 (XC-922909) Project Identification No: 022560.00 Description: Located 0.82 of a mile east of Route 32. Total Project Estimate: \$660,000	04/20/16	Apr - 2017	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Delayed			
Delayed	FALMOUTH, RTE 9/WOODS ROAD Project Identification No: 020204.00 Description: Located at the intersection of Longwoods Road and Woods Road. Total Project Estimate: \$2,600,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Delayed	11/16/16	Apr - 2017	
Delayed	DAYTON, ROUTES 5 & 35 Project Identification No: 020205.00 Description: Located at the intersection of Route 35, Route 5, Goodwins Mills Road, and Hight Road. Total Project Estimate: \$2,700,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Delayed	09/28/16	Nov - 2017	
Delayed	GARDINER - TRAFFIC SIGNALS Project Identification No: 022684.00 Description: Replace traffic signals at Route 126 and at Route 27. Total Project Estimate: \$270,000 Program Manager: Wayne Frankhauser Phone: 624-3490 Comments: - Status: Delayed	08/31/16	Mar - 2018	
Delayed	TOWNSHIP D, HOL SCENIC TURNOUT Project Identification No: 017769.00 Description: "Height of Land" Scenic Turnout Phase 2: Improvements including paths, interpretive panels, parking lot improvements and landscaping. Total Project Estimate: \$340,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Delayed	06/15/16	Mar - 2018	
Delayed	TOWNSHIP D, HOL SCENIC TURNOUT Project Identification No: 008670.30 Description: "Height of Land" Scenic Turnout Phase 2: Roadway approach/entrance improvements, and approach signage, including improvements at the scenic turnout at the "Height of Land". Total Project Estimate: \$970,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: -	06/15/16	Mar - 2018	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Status: Delayed			
Delayed	BAR HARBOR, ROUTE 3 Project Identification No: 022652.00 Description: Closed system drainage improvements beginning 0.04 of a mile north of Cromwell Harbor Road and extending northerly 0.51 of a mile to Mount Desert Street. Total Project Estimate: \$210,000 Program Manager: Bradford Foley Phone: 624-3480 Comments: - Status: Delayed	04/27/16	Mar - 2018	
On Time	PORTLAND -I295 Project Identification No: 022702.00 Description: Replace signs between Interstate 295 NB and SB at Exit 4 and Exit 9. Total Project Estimate: \$720,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: On Time	07/13/16	07/27/2016	07/27/2016
On Time	SAFETY DEVICE PROCURMENT Project Identification No: 019120.00 Description: This project will procure safety devices such as portable speed bumps, flashing lights, portable curb ramps, speed feedback signs to be used statewide to enhance the safety of the traveling public. Total Project Estimate: \$150,000 Program Manager: Stephen Landry Phone: 624-3620 Comments: Added to Schedule Status: On Time		11/30/2016	
On Time	NEW GLOUCESTER, RT 202/BENNETT Project Identification No: 020201.00 Description: Located at the intersection of Route 202 and Bennett Road. Total Project Estimate: \$67,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: On Time	12/14/16	01/04/2017	
On Time	NEW GLOUCESTER, RTE 202 & 231 Project Identification No: 019006.00 Description: Located at the intersection of Route 202 and Route 231. Total Project Estimate: \$1,200,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: On Time	12/14/16	01/04/2017	
Removed from	BANGOR, HARLOW STREET	08/03/16		

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
schedule	<p>Project Identification No: 018577.00 Description: Located at the intersection of Harlow Street and Cumberland Street. BACTS Sponsored. Total Project Estimate: \$38,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Removed from schedule</p>			
Removed from schedule	<p>BANGOR, GRIFFIN ROAD Project Identification No: 018579.00 Description: Located at the intersection of Broadway with Griffin Road and Burleigh Road. BACTS Sponsored. Total Project Estimate: \$24,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Removed from schedule</p>	07/13/16		

Maintenance

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	<p>TOWER INSPECTION AND REPAIR Project Identification No: 018906.11 Description: High mast tower inspection and repair under Ancillary structure 2016 inspection program. Total Project Estimate: \$0 Program Manager: ? Phone: 624-3620 Comments: Added to Schedule Status: Advertised On Time</p>			11/16/2016

Multimodal

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised Late	<p>PERRY, ROUTE 190 Project Identification No: 022696.00 Description: Pedestrian safety crossing and landing beginning at Warrior Road and extending east 0.02 of a mile to Wapap Road. Total Project Estimate: \$92,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Advertised Late</p>	02/17/16	06/14/2016	05/06/2016
Advertised Late	<p>TOPSHAM, TOPSHAM TRAILS Project Identification No: 013353.10 Description: Bicycle and Pedestrian Trail from Route 201 to Highlands Subdivision/Route 196 for approx. 0.64 of a mile. Total Project Estimate: \$660,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Advertised Late</p>	05/18/16	07/04/2016	07/11/2016
Advertised Late	<p>HERMON-PED SAFETY Project Identification No: 019414.00 Description: Beginning at easterly entrance to Danforth Plaza and extending easterly 0.57 of a mile. Total Project Estimate: \$650,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Advertised Late</p>	06/15/16	08/01/2016	08/01/2016
Advertised Late	<p>YORK, SHIP Project Identification No: 018534.28 Description: Float system, bulkhead, walkway and landing area improvements for boater access to York River. Total Project Estimate: \$490,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Advertised Late</p>	05/18/16	11/23/2016	11/09/2016
Advertised On Time	<p>PORTLAND, SHIP CLIFF ISLAND Project Identification No: 018864.00 Description: Replace gangways, floats, pile system, and decking. Total Project Estimate: \$320,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: Added to Schedule</p>		01/20/2016	01/20/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Status: Advertised On Time			
Advertised On Time	NORTHPORT, SHIP Project Identification No: 018863.00 Description: Create pier, (8 by 120), gangway, and 2 (10 by 20) float system, and parking lot at Saturday Cove on Shore Road. Total Project Estimate: \$240,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Advertised On Time	02/03/16	02/03/2016	01/14/2016
Advertised On Time	IMT MOUND REMOVAL Project Identification No: 022809.31 Description: Removal of mounds of excavation at the West Commerical Street Intermodal Facility. Haul to approved landfill. Total Project Estimate: \$560,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Advertised On Time	06/22/16	03/15/2016	03/16/2016
Advertised On Time	RANGELEY ROUTE 4 SIDEWALK Project Identification No: 019410.00 Description: Sidewalk beginning at Loon Lake Road and extending easterly 0.14 of a mile to Allen Street (may include new crossing at Allen Street). Total Project Estimate: \$230,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Advertised On Time	02/24/16	03/17/2016	03/18/2016
Advertised On Time	CUTLER, SHIP Project Identification No: 018391.06 Description: Small Harbor Improvement Project: Five new floats and pilings, add off-street parking and stabilize the eroding shoreline, and provide better beach access at the Cutler Harbor public access site on Wharf Road. Total Project Estimate: \$200,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Advertised On Time	03/02/16	03/23/2016	03/18/2016
Advertised On Time	KITTERY - SHIP Project Identification No: 018561.10 Description: Boat ramp and other associated improvements. Total Project Estimate: \$230,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: -	05/04/16	05/01/2016	03/21/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Status: Advertised On Time			
Advertised On Time	KITTERY POINT YACHT YARD Project Identification No: 018561.00 Description: Creation of pier, float system, walkway, ramp, and restrooms to serve up to 15 transient vessels at the Kittery Point Yacht Yard through the Boating Infrastructure Grant (BIG) Program. Total Project Estimate: \$310,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Advertised On Time	05/04/16	05/01/2016	03/21/2016
Advertised On Time	GRAY-RAPID FLASHING BEACONS Project Identification No: 018881.00 Description: New pedestrian bumpout, crossing, and flashing beacon, from Fiddleheads Arts & Science Center to Gray Wildlife Park. Total Project Estimate: \$98,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Advertised On Time	04/27/16	05/25/2016	05/04/2016
Advertised On Time	IMT DRAINAGE/PAVING YARD Project Identification No: 022809.33 Description: Install drainage and porous pavement in the Chassis Yard. Total Project Estimate: \$1,000,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Advertised On Time	05/18/16	06/15/2016	06/15/2016
Advertised On Time	AUBURN, EXIT 75 BUS TERMINAL Project Identification No: 018553.00 Description: Bus terminal at Exit 75 of the Interstate 95 Auburn Interchange at North Washington Street. Total Project Estimate: \$1,400,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Advertised On Time	07/13/16	07/13/2016	08/10/2016
Advertised On Time	WOODLAND IRAP Project Identification No: 021952.00 Description: Woodland Pulp - IRAP: Upgrade 2.5 miles of track on the mainline to 100Lb rail. Total Project Estimate: \$860,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: Added to Schedule Status: Advertised On Time		07/19/2016	07/15/2016
Advertised On Time	FREEMPORT- PED SAFETY Project Identification No: 019381.00	07/20/16	08/10/2016	08/10/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p>Description: Beginning at West Street and extending north 0.15 of a mile. Total Project Estimate: \$120,000 Program Manager: Jeffrey Tweedie Phone: 624-3420</p> <p>Comments: - Status: Advertised On Time</p>			
Advertised On Time	<p>IRAP - CASCO BAY STEEL Project Identification No: 018455.00 Description: Casco Bay Steel Structures facility in South Portland, Installation of approximately 800' of new rail and turnout, approximately 150 feet west of the existing South Portland Industrial Park switch location. Total Project Estimate: \$260,000 Program Manager: Jeffrey Tweedie Phone: 624-3420</p> <p>Comments: - Status: Advertised On Time</p>	07/13/16	08/11/2016	06/24/2016
Advertised On Time	<p>ELLSWORTH, DOWNEAST SCENIC RR Project Identification No: 018568.00 Description: Install signal system and lights at High School crossing. Total Project Estimate: \$290,000 Program Manager: Jeffrey Tweedie Phone: 624-3420</p> <p>Comments: - Status: Advertised On Time</p>	09/07/16	08/25/2016	08/25/2016
Advertised On Time	<p>SEDGWICK, SHIP Project Identification No: 018867.00 Description: Replace and widen pier connection, cribbing support, and float work. Total Project Estimate: \$94,000 Program Manager: Jeffrey Tweedie Phone: 624-3420</p> <p>Comments: - Status: Advertised On Time</p>	10/12/16	10/15/2016	07/20/2016
Advertised On Time	<p>BUILDING REMOVAL Project Identification No: 018762.11 Description: Removal of building on Commerical St Total Project Estimate: \$73,000 Program Manager: Jeffrey Tweedie Phone: 624-3420</p> <p>Comments: Added to Schedule Status: Advertised On Time</p>		11/09/2016	11/09/2016
Advertised On Time	<p>OGUNQUIT, SHIP Project Identification No: 020846.00 Description: Replacement of the pedestrian bridge on Ocean Street near beach. Total Project Estimate: \$550,000 Program Manager: Jeffrey Tweedie</p>		Sep - 2017	12/08/2016

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Phone: 624-3420 Comments: Added to Schedule Status: Advertised On Time			
Delayed	PITTSFIELD DUNKIN DONUTS Project Identification No: 015116.79 Description: Sidewalk for Dunkin Donuts, please use WIN 15116.79 Total Project Estimate: \$4,000 Program Manager: Stephen Landry Phone: 624-3620 Comments: Added to Schedule Status: Delayed		06/01/2016	
Delayed	RICHMOND, SHIP/BIG Project Identification No: 018866.00 Description: Expansion and extension of current float system and associated shoreline stabilization at Richmond Boat Launch at the intersection of Route 24/197. Total Project Estimate: \$120,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Delayed	11/02/16	10/05/2016	
Delayed	THE FORKS PLT-WEST FORKS PLT Project Identification No: 017760.00 Description: Project to design, construct and complete 6.80 miles of recreational trail in the Upper Kennebec Valley region suitable for bicycle and pedestrian use. Total Project Estimate: \$280,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Delayed	06/08/16	03/15/2017	
Delayed	PORTLAND, CBITD DRY DOCK ITEMS Project Identification No: 017455.02 Description: Various repairs to the Wabanaki ferry while it is in dry dock. Total Project Estimate: \$120,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Delayed	03/23/16	May - 2017	
Delayed	PORTLAND, CBITD WABANAKI CRANE Project Identification No: 017455.01 Description: Engineering and installation of a crane on the Wabanaki ferry. Total Project Estimate: \$120,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: -	11/16/16	May - 2017	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Status: Delayed			
Delayed	RICHMOND, GARDINER STREET Project Identification No: 019405.00 Description: Beginning at Pleasant Street and extending west 0.19 of a mile. Total Project Estimate: \$250,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Delayed	09/21/16	Jul - 2017	
Delayed	PORTLAND, CBITD ELECTRICAL/HOI Project Identification No: 017455.03 Description: Electrical repairs and the installation of a hoist to Gates 3 and 4 at the Casco Bay Ferry Terminal. Total Project Estimate: \$75,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Delayed	08/03/16	Jul - 2017	
Delayed	FARMINGTON SIDEWALK Project Identification No: 022690.00 Description: Beginning at Maple Avenue and extending north 0.45 of a mile to Prescott Street. Total Project Estimate: \$170,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Delayed	07/06/16	Aug - 2017	
Delayed	E. MACHIAS- SAFE ROUTES Project Identification No: 019416.00 Description: Beginning at Hadley Lake Road and extending north 0.10 of a mile to Elm Street School. Total Project Estimate: \$120,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Delayed	08/31/16	Sep - 2017	
Delayed	BOOTHBAY/BOOTHBAY HBR SIDEWALK Project Identification No: 019397.00 Description: Beginning at Back River Road and extending southerly 0.87 of a mile. Total Project Estimate: \$670,000 Program Manager: Jeffrey Tweedie Phone: 624-3420 Comments: - Status: Delayed	08/10/16	Mar - 2018	
Delayed	DAMARISCOTTA RTE 129 SIDEWALK Project Identification No: 019406.00	11/30/16	Apr - 2018	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p>Description: Beginning 0.03 of a mile south of Route 1B and extending southerly 0.40 of a mile.</p> <p>Total Project Estimate: \$490,000 Program Manager: Jeffrey Tweedie Phone: 624-3420</p> <p>Comments: - Status: Delayed</p>			
On Time	<p>TREMONT SRYS SIDEWALKS Project Identification No: 019305.10 Description: New sidewalk: beginning at Flat Iron Road and extending west 0.20 of a mile to the south entrance to Tremont Consolidated School. Total Project Estimate: \$150,000 Program Manager: Wayne Frankhauser Phone: 624-3490</p> <p>Comments: Added to Schedule Status: On Time</p>		09/14/2016	09/14/2016
On Time	<p>WALDOBORO, SHIP Project Identification No: 018868.00 Description: Replace bulkhead, replace and expand boat ramp, including curbing and drainage improvements for parking area and new facility. Total Project Estimate: \$250,000 Program Manager: Jeffrey Tweedie Phone: 624-3420</p> <p>Comments: - Status: On Time</p>	11/30/16	12/20/2016	
On Time	<p>KENNEBUNKPORT, SHIP Project Identification No: 018861.00 Description: Replacement and expansion of Government Wharf Pier, including pilings, fender pile, extension, decking, and bait building. Total Project Estimate: \$0 Program Manager: Jeffrey Tweedie Phone: 624-3420</p> <p>Comments: - Status: On Time</p>	11/30/16	12/27/2016	
Removed from schedule	<p>BROOKLIN, ROUTE 175 Project Identification No: 019417.00 Description: Beginning 0.14 of a mile north of Naskeag Road and extending southerly 0.26 of a mile.</p> <p>Total Project Estimate: \$21,000 Program Manager: Jeffrey Tweedie Phone: 624-3420</p> <p>Comments: - Status: Removed from schedule</p>	06/01/16		
Removed from schedule	<p>IMT FENDERS Project Identification No: 022809.35</p>	04/13/16		

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p>Description: Repair and replace remaining fenders. Total Project Estimate: \$720,000 Program Manager: Jeffrey Tweedie Phone: 624-3420</p> <p>Comments: - Status: Removed from schedule</p>			
Removed from schedule	<p>IMT COLD STORAGE SITE PREP Project Identification No: 022809.34 Description: Site Preparation for the Cold Storage Building. Total Project Estimate: \$400,000 Program Manager: Jeffrey Tweedie Phone: 624-3420</p> <p>Comments: - Status: Removed from schedule</p>	07/06/16		

Other Work

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	<p>VEHICLE CLASSIFICATION 2016 Project Identification No: 008995.16 Description: Manual collection of vehicle size and weight classification for highway and bridge design. Total Project Estimate: \$170,000 Program Manager: Stephen Landry Phone: 624-3620 Comments: Added to Schedule Status: Advertised On Time</p>			09/28/2016
Advertised On Time	<p>RAPID FLASHING BEACONS-CROSSWK Project Identification No: 021817.00 Description: Provide Rectangular Rapid Flashing Beacons for Crosswalks. Total Project Estimate: \$200,000 Program Manager: Stephen Landry Phone: 624-3620 Comments: Added to Schedule Status: Advertised On Time</p>			03/02/2016
Delayed	<p>PORTABLE SPEED FEEDBACK SIGNS Project Identification No: 021815.00 Description: Provide Portable Post-Mounted Dynamic Speed Feedback signs to local municipalities. Total Project Estimate: \$200,000 Program Manager: Stephen Landry Phone: 624-3620 Comments: Added to Schedule Status: Delayed</p>		05/18/2016	